

A.P.STATE CO-OPERATIVE RURAL IRRIGATION CORPORATION
ANAKAAPLLI DIVISION

Lr.No.RIC/E.E/AKP/MPLADS/2026-27/

03

Dt 27.04.2026

From:
Sri. B. Prabhakar Reddy
Executive Engineer(FAC)
APSCRIC, Anakapalli

To:
The District Collector,
Anakapalli District.

Sir,

Sub:- APSCRIC., Anakapalli Division – Execution of works under MPLADS 2025-26 –
“Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal
and District.”(Work Code: 39) Est.cost Rs: 1.50 Lakhs – Release of 1st and final
Bill amount Rs: 1,49,845 .00 requested - Regarding.

Ref:- 1. 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 10.04.2026 of the District Collector,
Anakapalli District.

--: oOo:--

I wish to submit that the District Collector / Magistrate has accorded administrative sanction vide reference 1st cited for “Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District.” under MPLADS 2025-26 Funds of Sri Dr.C.M.Ramesh Hon’ble M.P. (L.S). Anakapalli, Anakapalli District.

Accordingly we have executed the work in full shape and incurred an expenditure of Rs: 1,49,845 .00 and I am herewith submitting the Utilization Certificate along with the statement of expenditure and photographs. The statement showing the details of work executed is herewith enclosed for your kind perusal.

In this context I request the District Collector, Kadapa kindly arrange to release the balance amount of Rs: 1,49,845 .00 (Rupees One lakhs fourty nine thousand eight hundread and fourty five only) at the earliest possible.

This is submitted for favor of information and further necessary action.

Yours faithfully,


Executive Engineer(FAC)
A.P.S.C.R.I.C., Anakapalli .

**STATEMENT SHOWING THE DETAILS OF BALANCE 100% AMOUNT TO BE RELEASED
UNDER MPLADS 2025-26 FUNDS OF SRI.Dr.C.M. RAMESH MP., (L.S.) ANAKAPALLI.**

S.No	Name of the work & Village	Mandal	Estimate Cost	Total Expenditure	Advance amount released	Amount to be released	Remarks
1	2	3	4	5	6	7	8
1	Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District	Anakapalli	150000.00	149845.00	0.00	149845.00	
	Total ::		150000.00	149845.00	0.00	149845.00	


 Executive Engineer
 A.P.S.C.R.I.C
 ANAKAPALLI

PROGRESS REPORT OF WORKS (HORIZONTAL COLUMNS) /CHECK MEMO. OF THE WORK VERTICAL COLUMNS

1	SL.No	39
2	YEAR	2025-26
3	WORK NO	39
4	M.P-1 DRC -2	M.P.-1
5	A/C.	
6	MANDAL / MUN. / M.C.	Anakapalli
7	VILLAGE / WARD	Gopalapuram
8	HABITATION	Gopalapuram
9	DW-1, ROAD-2, DRAIN -3, OTHER -4	Other-4
10	SC-1, ST-2, GEN-3.	GEN-3
11	NAME OF THE WORK	"Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District
12	ESTIMATED COST (RUPEES IN LAKHS)	TOTAL Rs. 1,50,000.00
13		MPLADS SHARE Rs. 1,50,000.00
14		OTHER FUND VALUE --
15		OTHER FUND NAME --
16	EXECUTING AGENCY	Executive Engineer A.P.S.C.R.I.C. Anakapalli
17	DATE OF	PROPOSAL 01.04.2026
18		ADMIN. SANCTION 10.04.2026
19		TECHNICAL SANCTION 02/ 2026.27 Dt: 13.04.2026
20	TECH. SANC. OFFICER.	Executive Engineer, A.P.S.C.R.I.C., Anakapalli
21	DATE OF	CONFIRMATION OF A.S. 02/ 2026.27 Dt: 15.04.2026
22		GROUNDING 15.04.2026
23		COMPLETION 25.04.2026
24		HANDING OVER OF ASSET . --
25		SUBMISSION OF U.C. --
26	FIRST INSTALLMENT	PROC. DATE -
27		AMOUNT(Rs.) -
28	SECOND INSTALLMENT	PROC. DATE --
29		AMOUNT(Rs.) --
30	FINAL INSTALLMENT	PROC. DATE --
31		AMOUNT(Rs.)
32	TOTAL VALUE OF WORK DONE (Rs.)	Rs. 1,49,845.00
33	M.BOOK.NO	16
34	NAME OF THE EXECUTANT & ADDRESS	Executive Engineer, A.P.S.C.R.I.C., Anakapalli
35	DATE OF SUBMISSION OF FINAL U.C.	--
36	STATUS OF WORK	"COMPLETE EXECUTIVE ENGINEER A.P.S.C.R.I.C. ANAKAPALLI DIVISION

WORKS INSPECTION REPORT - MPLADS SCHEME

Executive Agency : Executive Engineer APSCRIC Anakapalli

1	MANDAL	:	Ankapalli
2	VILLAGE / HABITATION	:	Gopalapuram
3	EXECUTING AGENCY NAME	:	EXECUTIVE ENGINEER, APSCRIC, Anakapalli
4	NOMENCLATURE OF THE WORK	:	"Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District
5	ESTIMATED COST	:	Rs. 1.50 lakhs
6	SANCTION PROCEEDING NO& DATE	:	121/2024/CMR/CPO/DySO(Plg.I)/ dt: 10.04.2026 of the District Collector Anakapalli.
7	STAGE OF WORK (UNDER PROGRESS /COMPLETE)	:	"COMPLETED"
8	M. BOOK No:	:	16
9	DATE OF RECORDING	:	26.04.2026
10	DATE OF CHECK MEASUREMENT	:	27.04.2026
11	TOTAL VALUE OF WORKDONE SO FAR	:	Rs. 1,49,845.00
12	AMOUNT RELEASED BY THE DISTRICT COLLECTOR	:	Rs. 00.00
13	AMOUNT PAID TO THE EXECUTANTS	:	Rs. 00.00
14	BALANCE AMOUNT TO BE PAID TO THE EXECUTANTS	:	Rs. 1,49,845.00
15	DATE OF COMMENCEMENT	:	15.04.2026
16	DATE OF COMPLETION	:	25.04.2026
17	WHETHER FUNDS LAPSED IN PD ACCOUNT	:	No
18	QUALITY OF THE WORK	:	Good
19	REMARKS OF THE INSPECTING OFFICER	:	Satisfied

Signature of the Executing Agency

Designation :

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

DATE

MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT
SCHEME (MPLADS)

WORK COMPLETION REPORT

(To be furnished by the implementing agency to the district authorities)

It is to certify that the work No: (39) "Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District " sanctioned vide order No: 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 10.04.2026 of the District Collector, Anakapalli District. To be executed under MPLADS 2025-26 funds of Sri Dr.C.M. Ramesh Hon'ble M.P. (L.S). at a cost of Rs. 01.50 Lakhs at Anakapalli has been completed at a cost of Rs: 1,49,845 .00 (Rupees One lakhs fourty nine thousand eight hundread and fourty five only) and has been handed over to the user agency... .. (Name and Address) under intimation to the District Authority for use on.....

The amount of saving i.e. Rs. (Rupees.....
.....Nil..... only) has been remitted to the MPLADS
account of the District Authority vide cheque No :nil..... Dated
drawn on (Bank with address)
details of the work are in the enclosed format.

Signature of the  Implementing Agency

Seal: **EXECUTIVE ENGINEER**
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

Date:

Place: Anakapalli

District: Anakapalli District.

HANDING OVER CERTIFICATE

1. **Name of the work:** : Providing High-Mast lights at Gopalapuram Village of Anakapalli Mandal and District.
2. **Administrative Sanction No District** : 121/2024/CMR/CPO/DySO(Pig-I)/ dt: 10.04.2026 of the Collector, Anakapalli District.
3. **Agreement No:** : 02/2026-27 Dated : 15.04.2026
4. **Estimate Amount** : Rs. 01.50 Lakhs
5. **Present Stage of work** : Completed in all Aspects
6. **Grant** : MPLADS 2025-26
7. **Name of the Agency** : M/s NNR Infrastructures

Handed over by


Executive Engineer
A.P.S.C.R.I.C.Ltd.,
Anakapalli

Taken over by

 22/4/26
Panchayat Development Officer,
Gopalapuram Gr, Anakapalli (Cr)

QUALITY CONTROL REPORT

Q.C.R.No.AEC/016/AKP/GOPA -2026/EE/Dated: 26.04.2026

REPORT ON 3rd PARTY CONSULTANTS.

- 1.0 Name of the Department : EE-APSCRIC, AKP-Division.
- 1.1 Name of Work : Providing High-Mast lights at Gopalapuram Village of Anakapalli
- 1.1.2. Location of Work : Mandal and District.
- 1.1.3 Scheme/Grant : Gopalapuram Village.
- 1.1.4 Administrative Sanction I'D : MPLADS 2025 -26
- 1.1.5 Agreement Sanction No. : 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 10.04.2026 of the District Collector Anakapalli.
- 1.1.6 Technical Sanction No. : 02/2026 - 27 Dt: 15.04.2026
- 1.1.7 Admin Sanction Amount : 03/2026-27 Dt: 13.04.2026.
- 1.1.8 Value of Work Done so far : Rs. 1.50 Lakhs
- 1.2. M. Book No. : Rs. 1,26,354.00
- 1.2.1 Name of the Contractor : 016.
- 1.2.2 AEC/LAB/JOB No. : M/s NMR Infrastructure.
- 1.3 Remark & Observation : AEC/AKP/04/016/GOPA/EE/RIC.
- 1.3.1 Recovery Proposed in previous QCR : Satisfied be for Payment.
- 1.3.2 Recovery Proposed in Present QCR : -NILL-
- 1.3.3 Date of Previous Inspection : 29.03.2026.
- 1.3.4 Date of Present Inspection : 21.04.2026.
- 1.3.5 This QC Report Consist of : 03 Pages.

Note: Field Inspection Report & Observations Mention Below:

Test Reports Enclosed with Required IS Code Standards

To,

The Executive Engineer

The Deputy Executive Engineer

The Assistant Engineer.

By.Affinity Engineers & Consultants



Authorized Signatory



Department Officials

ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION
EE/DEE/AEE

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghundh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 9701393484, 8688701082.

Email: affinityenggins@gmail.com Website: affinityenggins.com

Ref: *** AEC/AKP/04/016/GOPA/EE/RIC.

Field Inspection Report & Observations	
1.	Earth work Excavation for manual means in ordinary rock (not requiring blasting) and depositing on bank with an initial lead of 10m and depth up to 3m including all operational shoring, sheeting planking, strutting etc complete - Work is found satisfactory and in compliance with SS 20B (APSS 308) and RSSR specifications. Found/As per M.B.
2.	Approved for next activity (PCC/foundation), subject to final level verification
3.	Using of VRCC in M20 graded nominal mix using graded metal, coarse and fine aggregate confirming to IS :383 and OPC RCC work is executed as per specifications and found satisfactory in line with APSS 402 & 403 and IS 456. Approved for continuation/next stage (formwork removal/next lift) . Found/As per M.B.
4.	Verified of Poles are manufactured from approved quality steel conforming to IS 2713:1980. Swaging (tapering) is uniform along the length; no visible dents, bends, or distortions. Welds are continuous, smooth, and free from cracks, blowholes, or defects. Dimensions (length, diameter, thickness) verified as per approved drawings/specifications. And Weight (Kg) verified for billing as per SOR item-Found-As per M.B.
5.	Verified M.S. pipe brackets and rings are found in compliance with SOR 2025-26 specifications and acceptable for use. Protective coating/primer (if specified) applied uniformly without peeling or patchiness. Materials are properly stacked and stored at site to prevent corrosion or damage. -Found-AS per M.B.
6.	Verified of LED flood light luminaires are found conforming to IS 10322 (Part 5/Sec-5) and SOR specifications Luminaire make is from approved brands (Wipro/Philips/Crompton/Bajaj/Havells, etc.). Housing is pressure die-cast aluminium with proper powder-coated finish. Toughened glass cover provided; no cracks or scratches observed. Input voltage range 120-270 V AC confirmed from nameplate/technical datasheet. Power Factor ≥ 0.90 and driver efficiency $> 90\%$ as per manufacturer data. System efficacy ≥ 120 lumens/Watt verified from datasheet. LED chips used are from approved makes (Lumileds/CREE/Nichia/Osram/Samsung). Ingress Protection IP66 marking available on luminaire body. Impact protection IK05 confirmed. Surge protection: Inbuilt driver protection (≥ 4 kV) and external/in-house ≥ 10 kV verified. THD $< 10\%$ at 110V AC as per datasheet. CCT range (3000K-5700K) and CRI > 70 confirmed. Junction temperature $< 70^{\circ}\text{C}$ (as per technical specs). Proper earthing provision available. Accepted for installation. -Done -As per M.B.
7.	Supply of 3C x 2.5 Sq.mm PVC insulated & sheathed copper cable with ISI marked conforming to IS 694:1990. Cable type verified as 3 core, 2.5 Sq.mm copper conductor . Conductor is copper , flexible/stranded, and uniform in cross-section. Insulation type PVC (FRLS/FRLS-H) confirmed from marking. Outer sheath is uniform, smooth, and free from cuts, cracks, or damage . Core identification (colour coding) provided as per standards. Cable marking includes manufacturer name, size, voltage grade, IS marking, and batch details. Voltage grade up to 1100V confirmed from printing on cable.
8.	Cable supply is found in compliance with IS 694 and SOR 2025-26 specifications-As per M.B.
9.	Verified of 10 Sq.mm Weatherproof Twin Core (WPTC) Aluminum Wire -found in compliance with SOR 2025-26 specifications and acceptable for use.

By, Affinity Engineers & Consultants



ASSISTANT ENGINEER
Department Officials
ANAKAPALLI DIVISION

Registered Office: D.No. 76/13, Raghunadh Colony, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 9701393484, 8688701082.

Email: affinityengineers@gmail.com Website: affinityengineers.com

Authorized Signatory

EE/DEE/AEE.

Reff: *** AEC/AKP/04/016/GOPA/EE/RIC.

Field Inspection Report & Observations	
10.	Supply of Automatic Street Light Control System (5 kW, Single Phase) Unit is from approved make (Nature Switch / Light mate / GL / Bajaj / Schnell). System provided with optical micro sensor (photo sensor) for automatic ON/OFF operation. Operating voltage range (150–280V AC, 50 Hz) verified from nameplate/datasheet. Low voltage and high voltage trip & reset functions available and verified. Enclosure is SMC (Sheet Moulded Compound) with IP54 protection , ensuring weather resistance. MCBs and contactor of suitable rating provided for controlling 5 kW single-phase load . **Automatic street light control system is found in compliance with SOR 2025–26 specifications and suitable for installation. -As Per M.B.
11.	Supply & Transportation of Double Walled Corrugated HDPE Duct supplied is double walled corrugated HDPE type as per specification. Outer diameter 50 mm and inner diameter 38 mm verified and conforming to requirement. Material is high-density polyethylene (HDPE) with good flexibility and strength. Inner surface is smooth (low friction) suitable for cable pulling. Outer corrugation is uniform, providing mechanical protection and crush resistance . Duct is ISI/approved make as per CE Electrical approval list (Dura Line / Precision / CPE / Million etc.).
12.	Verified HDPE ducts are found in compliance with IS 14930 (Part 2) / BS EN 50086 specifications and acceptable for use in underground cable works-Done-As per M.B.
13.	The work has been jointly inspected by departmental official and contractor representative and found satisfactory as per specification requirements .
14.	Based on joint inspection and verification, the executed work is found satisfactory and in compliance with specifications .

By, Affinity Engineers & Consultants

Authorized Signatory



Department Officials


A.R.S.C.R.I.C.
ANAKAPALLI DIVISION