

A.P.STATE COOPERATIVE RURAL IRRIGATION CORPORATION
KADAPA DIVISION

Lr.No.RIC/E.E/KDP/MPLADS/2025 - 26/ 112

Dt. 10.10.2025

From:
Sri. B. Prabhakar Reddy
Executive Engineer.
Kadapa.
Sir,

To:
The District Collector,
K A D A P A.

Sub:- APSCRIC., Kadapa - Execution of works under MPLADS 2025 - 26 - **" Name of the Work:- Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal. - Utilization Certificate Submitting - Release of 100% balance amount requested - Regarding.**

Ref:- 1. Rc.No.23/DySO-1/CPO/MPLADS/18thLS/ANKP/2025-26,
Dated :13.07.2025, of the District Collector, YSR Kadapa District..

--: oOo:--

I wish to submit that the District Collector / Magistrate has accorded administrative sanction vide reference 1st cited for **"Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.."** under MPLADS 2025 - 26 Funds of MPLADS RS CM Ramesh (LS) , Kadapa YSR District.

Accordingly we have executed the work in full shape and incurred an expenditure of Rs. 9,98,255,00/- and I am herewith submitting the Utilization Certificate along with the statement of expenditure and photographs. The statement showing the details of work executed is herewith enclosed for your kind perusal.

In this context I request the District Collector, Kadapa kindly arrange to release the balance amount of Rs. 9,98,255,00/- Rupees Nine lakhs ninety eight thousand two hundred and Fifty five only) at the earliest possible.

This is submitted for favor of information and further necessary action.

Encl: as above.

Yours faithfully,


Executive Engineer
A.P.S.C.R.I.C KADAPA

WORKS INSPECTION REPORT - MPLADS SCHEME**Executive Agency : Executive Engineer APSCRIC Kadapa**

1	MANDAL	:	Yerraguntla Mandal.
2	VILLAGE / HABITATION	:	Potladurthy.
3	EXECUTING AGENCY NAME	:	EXECUTIVE ENGINEER, APSCRIC Kadapa
4	NOMENCLATURE OF THE WORK	:	Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.
5	ESTIMATED COST	:	Rs. 10.00 lakhs
6	SANCTION PROCEEDING NO& DATE	:	Rc.No. 23/DySO-1/CPO/MPLADS/18th LS/ANKP/2025-26, Dated :13.07.2025, of the District Collector, YSR Kadapa District.
7	STAGE OF WORK (UNDER PROGRESS /COMPLETE)	:	"COMPLETED"
8	M. BOOK No:	:	2074
9	DATE OF RECORDING	:	
10	DATE OF CHECK MEASUREMENT	:	
11	TOTAL VALUE OF WORKDONE SO FAR	:	Rs. 9,98,255.00
12	AMOUNT RELEASED BY THE DISTRICT COLLECTOR	:	Rs. 0.00
13	AMOUNT PAID TO THE EXECUTANTS	:	Rs. 0.00
14	BALANCE AMOUNT TO BE PAID TO THE EXECUTANTS	:	Rs. 9,98,255.00
15	DATE OF COMMENCEMENT	:	30.08.2025
16	DATE OF COMPLETION	:	04.10.2025
17	WHETHER FUNDS LAPSED IN PD ACCOUNT	:	
18	QUALITY OF THE WORK	:	
19	REMARKS OF THE INSPECTING OFFICER	:	

Signature of the Executing Agency
Designation : **Executive Engineer**
A.P.S.C.R.I.C.
KADAPA DIVISION

DATE

PROGRESS REPORT OF WORKS (HORIZONTAL COLUMNS) /CHECK MEMO. OF THE WORK VERTICAL COLUMNS

1	SL.No	1
2	YEAR	2025-26
3	WORK NO	02
4	M.P-1 DRC -2	
5	A/C.	Kadapa
6	MANDAL / MUN. / M.C.	Yerraguntla Mandal.
7	VILLAGE / WARD	Potladurthy
8	HABITATION	Potladurthy
9	DW-1, ROAD-2, DRAIN -3, OTHER -4	Other - 3
10	SC-1, ST-2, GEN-3.	Gen - 3
11	NAME OF THE WORK	Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.
12	ESTIMATED COST (RUPEES IN LAKHS)	TOTAL Rs. 9,98,255.00
13		MPLADS SHARE Rs. 9,98,255.00
14		OTHER FUND VALUE --
15		OTHER FUND NAME --
16	EXECUTING AGENCY	Executive Engineer A.P.S.C.R.I.C. KADAPA
17	DATE OF	PROPOSAL
18		ADMIN. SANCTION 13.07.2025
19		TECHNICAL SANCTION 31/2025-26 Dt: 15.07.2025
20	TECH. SANC. OFFICER.	Executive Engineer, A.P.S.C.R.I.C., Kadapa.
21	DATE OF	CONFIRMATION OF A.S. 46/2025-26 Dt: 21.08.2025
22		GROUNDING 30.08.2025
23		COMPLETION 04.10.2025
24		HANDING OVER OF ASSET --
25		SUBMISSION OF U.C. --
26	FIRST INSTALLMENT	PROC. DATE
27		AMOUNT(Rs.) --
28	SECOND INSTALLMENT	PROC. DATE --
29		AMOUNT(Rs.) --
30	FINAL INSTALLMENT	PROC. DATE --
31		AMOUNT(Rs.) --
32	TOTAL VALUE OF WORK DONE (Rs.)	Rs. 9,98,255.00
33	M.BOOK.NO	2074
34	NAME OF THE EXECUTANT & ADDRESS	Executive Engineer, A.P.S.C.R.I.C., Kadapa.
35	DATE OF SUBMISSION OF FINAL U.C.	--
36	STATUS OF WORK	"COMPLETED"  A.P.S.C.R.I.C. KADAPA DIVISION

STATEMENT SHOWING THE DETAILS OF 100% AMOUNT TO BE RELEASED
UNDER DMF 2025 - 26 FUNDS OF Sri.CM RAMESH (L.S) MP

S.No	Name of the work & Village	Mandal	Estimate Cost	Total Expenditure	UC Submitted for 100% advance	to be released	Remarks
1	2	3	4	5	6	7	8
1	Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.	Yerraguntla Mandal	1000000.00	998255.00	0.00	998255.00	
		Total ::	1000000.00	998255.00	0.00	998255.00	


Executive Engineer
A.P.S.C.R.I.C
KADAPA

**MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT
SCHEME (MPLADS)
WORK COMPLETION REPORT**

(To be furnished by the implementing agency to the district authorities)

1. It is to certify that the Work No: (350) "Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal." sanctioned Vide order Rc.No. 23/DySO-1/CPO/MPLADS/18th LS/ANKP/2025-26, Dated :13.07.2025, of the District Collector, YSR Kadapa District. YSR District. To MPLADS Grant at a cost of Rs. 10,00,000.00 Lakhs has been completed at a cost of Rs. 9,98,255.00 and has been handed over to the user agency... .. (Name and Address) under intimation to the District Authority for use on.....

The amount of saving i.e. Rs.
(Rupees..... Nil..... only) has
been remitted to the MPLADS account of the District Authority vide cheque
No :nil..... Dated drawn
on (Bank with address) details
of the work are in the enclosed format.

Signature of the  Implementing Agency

Seal:

**Executive Engineer
A.P.S.C.R.I.C.
KADAPA DIVISION**

Date:

Place:

District: Y.S.R.District

***Ref: AECKDP/10/0121/DR/RIC.

REPORT ON 3rd PART QUALITY CONTROL CONSULTANTS.

1	Name of The Department	: EE-APSCRIC, Kadapa-Division.
2	Name of the Location	: RCC Drain near Apartment (RTPP Main Road), in Potladurthy Village of Yerraguntla Mandal.
3	Name of The Work	: Providing of RCC Drain near Apartment (RTPP Main Road), in Potladurthy Village of Yerraguntla Mandal.
4	Stage of Work	: Completed in all objects.
5	Officers Present	: AE, (APSCRIC)
6	Estimated Amount	: Rs. 10.00 Lakhs.
7	Agreement Number	: 46/2025-26, DT: 21.08.2025.
8	Adm Sanction	: Lr.No. 23/DySO-1/CPO/MPLADS/18 th /LS/ANKP/2025-26, Dt:13.07.2025, of the District Collector YSR Kadapa.
9	Technically Sanction/ No & Date	: 31/2025-26, Dt: 15.07.2025.
10	Name of Grant	: MPLADS 2024-25.
11	Name of the BIDDER and Address	: Sri. K. Sreenivasa Reddy & CO, Proddutur.
12	Total Value of Work as per MB Rs.	: Rs.9,98,255.00 /---
13	M.B.No.	: 2074.
14	Remarks & Observations	: Satisfied be for Payment.
15.	AEC/Lab/Job.No.	: AEC/RIC/08/10/0121.
Field Inspection Report & Observations		
1.	Verified-Demolition of Reinforced Cement Concrete RCC work at Road side Found -As per Site/As per M.B.	
2.	Earth work Excavation in all kinds of soil of Foundation of Structure at RTPP Road Done -As per MB/Acceptable.	
3.	Verified thickness of stone dust at bottom of the trench at RTPP Road and thickness found -As per MB	
4.	Used PCC (1:4:8) 40mm HBG machine crushed aggregate for Foundation and Flooring bed at RTPP Main Road found -As per MB	
5.	Verified Reinforcement HYSD Steel bars Fe415 Grade as per IS 1786-1979 for RCC Drain wall and Side walls -Found-As per M.B/As per Site.	

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials



EE/DEE/AEE.

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

***Ref: AECKDP/10/0121/DR/RIC.

6.	Used VRCC M20 Design mix concrete using with 20mm (SS5) hard Dolomite Machine Crushed Graded Metal Coarse aggregate for Bottom Slab and -do-for Side walls Thickness Found-As per MB.
7.	Used OPC43 Grade Cement, Verified manufactured date and batch no - as per requirement. (used within 2 months)
8.	Sieve analysis carried out for coarse and fine aggregate - test report enclosed.
9.	Verified compressive strength of the concrete cubes for M10 Grade for Drain & Culvert - Test report enclosed.
10.	Verified size of the drain - As per cross section.
11.	Cement Test Carried out For CC Payment-Test Report Enclosed-As per IS Requirement.
12.	Following Tests are conducted for the materials used for CC pavement. 1. Sieve Analysis for coarse and fine aggregate 2. Silt content for fine aggregate 3. Flakiness Index 4. Rebound Hammer Test Report Enclose
13.	Camber and surface of the road is - OK
14.	The above work inspected in presence of Department Official & Contractor Reprehensive.
15.	The work & Submission of the report for Ls 1st & Final Payment.

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials



EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 11.09.2025

Date of Testing : 12.09.2025

Test Report of 40mm Coarse Aggregate Sieve Analysis (IS 2386 Part-I & IS 383)							
S.No.	IS Sieve Size (mm)	Weight retained (gms)	Cum. Weight retained (gms)	Cum.% of wt. retained	% of Passing	IS 383-1970 Specification Zone	
						Single Sized	Graded
1	40	154	154	1.54	98.46	100	100
2	20	5843	5997	59.97	40.03	85 - 100	95 - 100
3	10	2646	8643	86.43	13.57	0 - 20	25 - 55
4	4.75	1258	9901	99.01	0.99	0 - 5	0 - 10
5	Pan	99	10000				

Total weight of the sample: 10.00 Kgs
Remarks: Results obtained as graded aggregates & it is used in concrete Mix

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 11.09.2025 Date of Testing : 12.09.2025

Test Report of Fine Aggregate Sieve Analysis (IS 2386 Part-I & IS 383)								
S.No.	IS Sieve Size	Weight retained (gms)	Cum. Weight retained (gms)	Cum.% of wt. retained	Cum. % of wt. passing	Specification Limits for Grading Zones		
						Zone-I	Zone-II	Zone-III
1	10 mm	0	0	0	100.00	100	100	100
2	4.75 mm	86	86	8.60	91.40	90-100	90-100	90-100
3	2.36 mm	145	231	23.10	76.90	60-95	75-100	85-100
4	1.18 mm	153	384	38.40	61.60	30-70	55-90	75-100
5	600 microns	173	557	55.70	44.30	15-34	35-59	60-79
6	300 microns	249	806	80.60	19.40	05-20	08-30	12-40
7	150 microns	98	904	90.40	9.60	0-10	0-10	0-10
8	Pan	96	1000		100.00			

Total weight of the sample: 1000 Gms

Remarks: Results obtained as Per Zone -II requirements
Fineness Modulus: 3.02%

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 12.09.2025 Date of Testing : 13.09.2025

Test Report of 20mm Coarse Aggregate Sieve Analysis (IS 2386 Part-I & IS 383)							
S.No.	IS Sieve Size (mm)	Weight retained (gms)	Cum. Weight retained (gms)	Cum.% of wt. retained	% of Passing	IS 383-1970 Specification Zone	
						Single Sized	Graded
1	40	353	353	3.53	96.47	100	95-100
2	20	7284	7637	76.37	23.63	85 - 100	30-70
3	10	2265	9902	99.02	0.98	0 - 20	10-35
4	4.75	98	10000			0 - 5	0-5
5	Pan	353	353	3.53	96.47		

Total weight of the sample: 10.00 Kgs

Remarks: Results obtained as graded aggregates & it is used in concrete Mix

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

EE/DEE/AEE.
Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 12.09.2025

Date of Testing : 13.09.2025

Test Report of Fine Aggregate Sieve Analysis (IS 2386 Part-I & IS 383)								
S.No.	IS Sieve Size	Weight retained (gms)	Cum. Weight retained (gms)	Cum.% of wt. retained	Cum. % of wt. passing	Specification Limits for Grading Zones		
						Zone-I	Zone-II	Zone-III
1	10 mm	0	0	0	100.00	100	100	100
2	4.75 mm	84	84	8.40	91.60	90-100	90-100	90-100
3	2.36 mm	143	227	22.70	77.30	60-95	75-100	85-100
4	1.18 mm	155	382	38.20	61.80	30-70	55-90	75-100
5	600 microns	172	554	55.40	44.60	15-34	35-59	60-79
6	300 microns	232	786	78.60	21.40	05-20	08-30	12-40
7	150 microns	120	906	90.60	9.40	0-10	0-10	0-10
8	Pan	94	1000		100.00			

Total weight of the sample: 1000 Gms

Remarks: Results obtained as Per Zone -II requirements

Fineness Modulus: 2.99%

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem,

Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com

***Ref: AECKDP/10/0121/DR/RIC.

TEST REPORT OF STEEL

Name of the Work	:-	Providing of RCC Drain near Apartment (RTPP Main Road), in Potladurthy Village of Yerraguntla Mandal.
Date of Certificate Issued	:-	24-09-2025

Material Particulars:

Reinforced steel bars – 04 No's

Size: 1) $\emptyset$ 08mmX1Mtr lg ; 3) $\emptyset$ 12mmX1Mtr lg
2) $\emptyset$ 16 mmX1Mtr lg ; 4) $\emptyset$ 20mmX1Mtr lg

Made: TMT

Test Method: IS 1608-2005, IS 1599-2012, IS 1786-2008

Date of Samples Received: 18-09-2025

Date of Testing: -20.09-2025

Specifications: IS 1786-2008 Fe 500 RA (2019)

SL.No.	NATURE OF TEST	$\emptyset$ 8 mm	$\emptyset$ 12 mm	$\emptyset$ 16 mm	$\emptyset$ 20 mm	IS :1786-2008 Gr Fe 500
1.	Weight/mtr (Kg/m)	0.398	0.870	1.535	2.345	-----
2.	Y.S (N/mm ²)	521.30	546.50	547.30	552.80	500.0 (Min)
3.	T.S (N/mm ²)	578.50	605.60	615.40	635.60	545.0 (Min)
4.	% of Elongation	17.50	18.50	19.00	20.00	12.0 (Min)
5.	T.S/Y.S	1.13	1.14	1.15	1.15	≥ 1.08
6.	Bend Test	Satisfactory	Satisfactory	Satisfactory	Satisfactory	
7.	Re bend Test	Satisfactory	Satisfactory	Satisfactory	Satisfactory	

Weight/mtr (Kg/m):

1) $\emptyset$ 08mm – 0.368 - 0.422 ; 3) $\emptyset$ 12mm – 0.844 – 0.932
2) $\emptyset$ 16 mm – 1.501 – 1.659 ; 4) $\emptyset$ 20 mm – 2.395 – 2.549

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials


EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 24.09.2025 Date of Testing : 07.10.2025

Grade of Concrete : M-20,.

TEST RESULT ON CONCRETE CUBES								
S.No.	Date of casting	Date of Testing	Age of Cube	Area of the cube (mm ²)	Load in (KN)	Compressive strength of Cube in N/mm ²	Average Cube Strength in N/mm ²	Required Cube Strength in N/mm ²
1	24.09.2025	07.09.2025	14	22500	390	17.33	18.18	20.00
2	24.09.2025	07.09.2025	14	22500	425	18.89		
3	24.09.2025	07.09.2025	14	22500	412	18.31		

Test Report of Concrete Cubes Compressive strength (IS:516).

* as furnished by Customer

Note: Acceptance Criteria: As per IS 456 - 2000 individual Cube strength Variation should not be more than + 15% of the Average.

The Results relate only to the items Tested

Report shall not be Reproduced Except in full without the return approval of laboratory
Any Correction Invalidates This Report.

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials


EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 25.09.2025 Date of Testing : 08.10.2025

Grade of Concrete : M-20.

TEST RESULT ON CONCRETE CUBES

S.No.	Date of casting	Date of Testing	Age of Cube	Area of the cube (mm ²)	Load in (KN)	Compressive strength of Cube in N/mm ²	Average Cube Strength in N/mm ²	Required Cube Strength in N/mm ²
1	25.09.2025	08.10.2025	14	22500	432	19.20	18.28	20.00
2	25.09.2025	08.10.2025	14	22500	408	18.13		
3	25.09.2025	08.10.2025	14	22500	394	17.51		

Test Report of Concrete Cubes Compressive strength (IS:516).

* as furnished by Customer

Note: Acceptance Criteria: As per IS 456 - 2000 individual Cube strength Variation should not be more than + 15% of the Average.

The Results relate only to the items Tested

Report shall not be Reproduced Except in full without the return approval of laboratory

Any Correction Invalidates This Report.

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials


Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, T.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Sampling : 26.09.2025

Date of Testing : 09.10.2025

Grade of Concrete : RCC M-20.

TEST RESULT ON CONCRETE CUBES								
S.No.	Date of casting	Date of Testing	Age of Cube	Area of the cube (mm ²)	Load in (KN)	Compressive strength of Cube in N/mm ²	Average Cube Strength in N/mm ²	Required Cube Strength in N/mm ²
1	26.09.2025	09.10.2025	14	22500	405	18.00	19.14	20.00
2	26.09.2025	09.10.2025	14	22500	435	19.33		
3	26.09.2025	09.10.2025	14	22500	452	20.09		

Test Report of Concrete Cubes Compressive strength (IS:516).

* as furnished by Customer

Note: Acceptance Criteria: As per IS 456 - 2000 individual Cube strength Variation should not be more than + 15% of the Average.

The Results relate only to the items Tested

Report shall not be Reproduced Except in full without the return approval of laboratory

Any Correction Invalidates This Report.

For Affinity Engineers & Consultants



Authorized Signatory



Department Officials


EE/DEE/AEE
Assistant Engineer
A.P.S.C.R.I.C.

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Yerraguntla, Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem,

Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

Non - Destructive Test Result of In-Situ Concrete
(By Rebound Hammer Equipment - Silver Schmidt)

***Ref: AECKDP/10/0121/DR/RIC.

Name of the Client : EE-APSCRIC, Kadapa-Division.

Name of the Agency or Contractor : Sri. K. Sreenivasa Reddy & CO,
Proddutur.,

Name of the Work : Providing of RCC Drain near Apartment (RTPP Main Road), in
Potladurthy Village of Yerraguntla Mandal.

Date of Testing : 03.10.2025

Sl. No.	Reference of Location	Rebound Hammer Numbers										Avg. Rebound Hammer Numbers	Observed Compressive strength in N/ mm ²
		Angle & Direction	1	2	3	4	5	6	7	8	9		
1.	Side Wall @ 12.0M R/S	0°	32	32	34	36	38	36	34	38	32	34.6	31
2.	Side wall @ 22.0M L/S	0°	28	30	34	30	36	28	32	34	30	31.3	28
3.	Side wall @ 30.0M R/S	0°	32	38	30	34	32	30	36	32	34	33.1	30
4.	Side wall @ 40.0M L/S	0°	32	34	30	34	34	32	36	32	30	32.6	30

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghunadh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem,

Anakapalli-531001. Contact No: 9966737861, 6305752024, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

***Ref: AECKDP/10/0121/DR/RIC.

***REFERENCE STRENGTH CHART FOR REBOUND HAMMER TEST

REBOUND HAMMER NUMBER	ESTIMATED COMPRESSIVE STRENGTH (MPA)
15 TO 20	10-18
21 TO 25	19-22
26 TO 30	23-27
31 TO 35	28-31
36 TO 40	32-35
41 TO 45	36-39
46 TO 50	40-44
51 TO 55	45-49
56 TO 60	50-55
61 TO 65	56-59

Note:

Estimated compressive strength is worked out based on the Calibration Chart developed for the above test.

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

Assistant Engineer
A.P.S.C.R.I.C.
KADAPA

Old P.W.D. VI-75, New A.P.A.C.XX
(G.of I No 27 Quter)

DIVISION :- KADAPA

SUB - DIVISION : KADAPA

Cash Book Voucher No.

Schedule Docket No.

Month

RUNNING ACCOUNT BILL

Name of the work:- Providing of RCC Drain
near Apartment (RTTP main road)
in potlatury village of Yerraguntla
Mandal.

Purpose of Supply:

Name of the Contractor:- K. Srinivasulu Reddy & Co
proddatur

Serial Number of this Bill: 1st & Final

No. & Date of his last bill for this work:

Reference to Agreement: 46/2025-26, Dt. 21-08-2025

WORK DONE ABSTRACT

Mar-25

Name of the Work:- Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.

Est Cost : 10.00 Lakhs


Work Code : 02

S.No	Description of work	Qty	Rate	Amount
1	Demolition of Reinforced cement concrete (RCC) including stacking the materials at road side and all labour charges etc., complete.	16.20	2949.56	47782.87
	Qty Ref Page No. MB No.	Cum	1 Cum	
2	Earth work in excavation in all kinds of soils of foundation of structures as per drawing and technical specification, including setting out, construction of shoring and bracing, removal of stumps and other deleterious matter, dressing of sides and bottom and backfilling with approved material. Depth upto 3 m IRR-CCDW-1-2.	137.70	421.25	58006.13
	Qty Ref Page No. MB No.	Cum	1 Cum	
3	Collection supply and spreading with stone dust/ crusher dust / quarry dust including watering, tamping including cost and conveyance of all materials and labour charges etc complete.	12.15	1265.84	15379.96
	Qty Ref Page No. MB No.	Cum	1 Cum	
4	Plain Cement Concrete (1:4:8) (cement: fine aggregate: Coarse aggregate) for foundations and under flooring bed using coarse aggregate 40mm size hard , machine crushed granite from approved quarry including cost and conveyance of all materials like cement, sand, coarse aggregate, water etc. to site, including seigniorage charges, sales & other taxes on all materials and including all	12.15	4704.40	57158.46
	Qty Ref Page No. MB No.	Cum	1 Cum	
5	Vibrated Reinforced Cement Concrete M20 Design mix using 20mm size (SS5) hard dolomite machine crushed graded metal (Coarse aggregate) from approved quarry, using a minimum quantity of 330			
	Side walls	20.25	11573.43	234361.96
	Bottom slab & top slab	67.50	1330.10	89781.75
	Qty Ref Page No. MB No.	Cum	1 Cum	

6	Providing High Yield Strength Deformed steel bars (Fe 415 as per IS:1786-1979) of different diameters, including labour charges for cutting, bending to required sizes and shapes, placing in position with cover blocks of approved materials and size and	3.71	90505.71	335866.69
	Qty Ref Page No. MB No.	Cum	1 Cum	
		Sub Total :		838338.00
		Tender less 0.10%		-838.00
				837500.00
7	Add Seign			4979.00
8	Add GST@18 %			150750.00
9	Add QC @ 0.5 %			4188.00
10	Add NAC@ 0.10%			838.00
		Total ::		998255.00

DEDUCTIONS

1	Seignorage Charges.	4979.00	
2	Deduct E.M.D. @ 1.5%	12563.00	Gross :: 998255.00
3	Deduct Income tax @2%	16866.00	Deduct : 123270.00
4	Deduct CGST @ 1 %	8383.00	Net :: 874985.00
5	Deduct SGST @ 1 %	8383.00	
6	Deduct withheld @ 7.5%	62875.00	
7	Deduct LC @ 1%	8383.00	
8	Deduct Nac @ 0.10%	838.00	
		123270.00	
			874985.00


Assistant Engineer
A.P.S.C.R.I.C.Ltd.
Kadapa


Executive Engineer
A.P.S.C.R.I.C.Ltd.
Kadapa

Name of the Work:- Providing of RCC Drain near apartment (RTPP Main road), in Potladurthy village of Yerraguntla Mandal.

E. Rama
Assistant Engineer
A.P.S.C.R.I.C.Ltd.
Kadapa


Executive Engineer
A.P.S.C.R.I.C.Ltd.
Kadapa

[illegible]

(in words)

Executive Engineer
A.P.S.C.R.I.C.
KADAPA DIVISION
Rank

III MEMORANDUM OF PAYMENTS

1. Total value of work done as per account 1. column(5) entry (A)
2. Deduct amount withheld:-

* Figures for works abstract

- a) From Previous bills as per Running account Bill
- b) from this bill

3. Balance i.e., up-to date payment (Item 1-2)(K)

4. Total amount of payments already made as per running account Bill

running

Account Bill No _____ (C.B.V. No _____)

S.Dt.No: _____ of nine hundred eighty five

forwarded with the accounts for _____

5. Payments now to be made as detailed below

by recovery of amount creditable to the work

value of stocks supplied as detailed in the ledger for

By Recovery of amounts creditable to other work or heads accounts

Rs	P

Rs	P

Total 2(b) + (C) - (G)

By Recovery of amounts creditable to other work or heads accounts

Rupees (8,74,985-00) Eight Lacs Seventy four thousand

Nine hundred and eighty five only

Rupees (8,74,985-00) Eight Lacs Seventy four thousand

Nine hundred and eighty five only

Date: _____ as per above memorandum on account of this work

_____ by Cheque

_____ Executive Engineer

_____ Dated Initials of Disbursing Officer

_____ KADAPA DIVISION

_____ R. Sreenivasa Reddy & Co

_____ Full Signature of Contractor

_____ Manager's Partner

_____ Paid by me vide Cheque No: _____

Dated Initials of person actually making the payment

IV. REMARKS

- * NOT required in the case of bills of suppliers
- * This figures should be tested to see that agrees with the total Items (4) and (5)
- * If the net amount to be paid is less than Rs. 10 and it cannot be included in a cheque, the payment should be made in cash, this entry being altered suitably and the alteration attested by the dated initials