

A.P.STATE COOPERATIVE RURAL IRRIGATION CORPORATION

ANAKAPALLI DIVISION

Lr.No.RIC/E.E/AKP/MPLADS/2025-26/

21

Dt. 5.01.2025

From:

Sri. B.Prabhakar Reddy
Executive Engineer.
Anakapalli Division.

To:

The District Collector,
Anakapalli.

Sir,

Sub:- APSCRIC., Anakapalli – Execution of works under MPLADS 2025-26 – “
**Providing CCTV Cameras (60) system for the security of public areas in
Anakapalli Town.**” Work Code : 06 – Release of 2nd and Final Bill balance
amount in Rs: 9,90,061.00, requested - Regarding.

Ref:- Prcd.No:- 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District
Collector, Anakapalli District.

--: oOo:--

I wish to submit that the District Collector / Magistrate has accorded administrative sanction
vide reference 1st cited for “**Providing CCTV Cameras (60) system for the security of public areas in
Anakapalli Town.**” under MPLADS 2025-26 Funds of Sri C.M. RAMESH Hon’ble M.P. (L.S).

Accordingly we have executed the work in full shape Completed and incurred an expenditure
of **Rs: 9,90,061.00** and I am herewith submitting the Estimation along with the photographs. The
statement showing the details of work executed is herewith enclosed for your kind perusal.

In this context I request the District Collector, Anakapalli kindly arrange to release the Ist &
Part Bill amount of **Rs. 9,90,061.00 (Rupees Nine Lakhs ninty thousand and sixty one only)** at the
earliest possible.

This is submitted for favor of information and further necessary action.

Yours faithfully,

Encl: as above.


Executive Engineer

A.P.S.C.R.I.C., ANAKAPALLI.

**STATEMENT SHOWING THE DETAILS OF 2nd AND FINAL BILL RELEASE
UNDER MPLADS 2025-26 FUNDS OF SRI. C.M. RAMESH HONBLE MP., (L.S)**

S.No	Name of the work & Village	Mandal	Estimate Cost	Total Expenditure	UC Submitted for 50% advance	to be released	Remarks
1	2	3	4	5	6	7	8
1	Providing CCTV Cameras (60) system for the security of public areas in Anakapalli Town	Anakapalli	2500000.00	2497595.00	1507534.00	990061.00	
	Total ::		2500000.00	2497595.00	15,07,534.00	990061.00	


Executive Engineer
A.P.S.C.R.I.C
ANAKAPALLI

PROGRESS REPORT OF WORKS (HORIZONTAL COLUMNS) /CHECK MEMO. OF THE WORK VERTICAL COLUMNS

1	SL.No		
2	YEAR		20205-26
3	WORK NO		6
4	M.P-1 DRC -2		MP
5	A/C.		
6	MANDAL / MUN. / M.C.		Anakapalli
7	VILLAGE / WARD		Anakapalli
8	HABITATION		Anakapalli
9	DW-1, ROAD-2, DRAIN -3, OTHER -4		OTHER-4
10	SC-1, ST-2, GEN-3.		Gen - 3
11	NAME OF THE WORK		Providing CCTV Cameras (60) system for the security of public areas in Anakapalli Town
12		TOTAL	Rs. 25,00,000.00
13	ESTIMATED COST (RUPEES IN LAKHS)	MPLADS SHARE	Rs. 25,00,000.00
14		OTHER FUND VALUE	--
15		OTHER FUND NAME	--
16	EXECUTING AGENCY		Executive Engineer A.P.S.C.R.I.C. ANAKAPALLI
17	DATE OF	PROPOSAL	20.07.2025
18		ADMIN. SANCTION	30.07.2025
19		TECHNICAL SANCTION	01/2025-26 Dt: 01.08.2025
20	TECH. SANC. OFFICER.		Executive Engineer, A.P.S.C.R.I.C., Anakapalli.
21	DATE OF	CONFIRMATION OF A.S.	01/2025-26 Dt : 14.08.20205
22		GROUNDING	01.09.2025
23		COMPLETION	20.12.2025
24		HANDING OVER OF ASSET	--
25		SUBMISSION OF U.C.	--
26	FIRST INSTALLMENT	PROC. DATE	2025/248430 Dt: 14.11.2025
27		AMOUNT(Rs.)	Rs: 15,07,534.00
28	SECOND INSTALLMENT	PROC. DATE	--
29		AMOUNT(Rs.)	--
30	FINAL INSTALLMENT	PROC. DATE	--
31		AMOUNT(Rs.)	--
32	TOTAL VALUE OF WORK DONE (Rs.)		Rs. 9,90,061.00
33	M.BOOK.NO		002
34	NAME OF THE EXECUTANT & ADDRESS		Executive Engineer, A.P.S.C.R.I.C., Anakapalli.
35	DATE OF SUBMISSION OF FINAL U.C.		--
36	STATUS OF WORK		"COMPLETED"


EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

WORKS INSPECTION REPORT - MPLADS SCHEME**Executive Agency : Executive Engineer APSCRIC ANAKAPALLI**

1	MANDAL	: ANAKAPALLI
2	VILLAGE / HABITATION	: ANAKAPALLI
3	EXECUTING AGENCY NAME	: EXECUTIVE ENGINEER, APSCRIC, ANAKAPALLI.
4	NOMENCLATURE OF THE WORK	: Providing CCTV Cameras (60) system for the security of public areas in Anakapalli Town
5	ESTIMATED COST	: Rs. 25.00 lakhs
6	SANCTION PROCEEDING NO& DATE	: 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District.
7	STAGE OF WORK (UNDER PROGRESS /COMPLETE)	: "UNDER PROGRESS"
8	M. BOOK No:	: 2
9	DATE OF RECORDING	: 22.12.2025
10	DATE OF CHECK MEASUREMENT	: 22.12.2025
11	TOTAL VALUE OF WORKDONE SO FAR	: Rs. 24,97,595.00
12	AMOUNT RELEASED BY THE DISTRICT COLLECTOR	: Rs. 15,07,534.00
13	AMOUNT PAID TO THE EXECUTANTS	: Rs. 15,07,534.00
14	BALANCE AMOUNT TO BE PAID TO THE EXECUTANTS	: Rs. 9,90,061.00
15	DATE OF COMMENCEMENT	: 01.09.20205
16	DATE OF COMPLETION	: 20.12.2025
17	WHETHER FUNDS LAPSED IN PD ACCOUNT	: No
18	QUALITY OF THE WORK	: Good
19	REMARKS OF THE INSPECTING OFFICER	: Satisfactory

Signature of the Executing Agency

Designation :

DATE

**EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION**

MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT
SCHEME (MPLADS)

WORK COMPLETION REPORT

(To be furnished by the implementing agency to the district authorities)

1. It is to certify that the work No: (06) "Construction of Community Hall at Gandhi Nagar habitation of Anakapalli. sanctioned Vide order No: 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District. To Sri C.M.Ramesh Hon'ble MP (L.S.) at a cost of Rs. **24.00 Lakhs** has been Completed at a cost of **Rs. 24,97,595.00** (Rupees Twenty four lakhs ninty seven thousand five hundred ninety five only) and has been handed over to the user agency... (Name and Address) under intimation to the District Authority for use on.....

The amount of saving i.e. Rs. (Rupees.....
.....Nil..... only) has been remitted to the MPLADS
account of the District Authority vide Cheque No :nil..... Dated
drawn on (Bank with address)
details of the work are in the enclosed format.

Signature of the Implementing Agency

Seal:

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

Date: 05.01.2025


Place: Anakapalli

District: Anakapalli

HANDING OVER CERTIFICATE

1. Name of the work: : Providing CCTV Cameras (60) system for security of public areas in Anakapalli town area of Anakapalli Mandal,
2. Administrative Sanction No : 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District.
3. Agreement No: : 01/2025-26 Dated : 14.08.2025
4. Estimate Amount : Rs.25.00 Lakhs
5. Present Stage of work : Completed in all Aspects
6. Grant : MPLADS 2025-26
7. Name of the Agency : M/s Sree Murugan Constructions, Visakapatnam

Handed over by


Executive Engineer
A.P.S.C.R.I.C.Ltd.,
Anakapalli

Taken over by


Inspector of Police
Anakapalli Town P
Anakapalli



A.P.STATE CO OPERATIVE RURAL IRRIGATION CORPORATION

ANAKAPALLI – DIVISION

1. Supply and fixing of 64 Ch NVR 4K 8 SATA Up to 12 MP high-capacity video surveillance in large-scale installations DAHUA (DHNVR5864-E1) (85219090) .
2. 8 MP IP bullet Cameras 3.6 mm Lens CPPLUS (CP-UNC-TA81L3C-LQ) 85258090 Total 72 No's Cameras .
3. 4 MP IP ANPR, Cameras DAHUA Model no. is DHI-ITC431-RW1F-IRL8, Total 8No's.
4. 55 Inches LED TV SAMSUNG Total 2No's Model No: UA55U8100FULXL , S/N :OBOX3PAYA11761, Model No: UA55U8100FULXL , S/N :OBOX3PAYA10636.


**ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION**


**Inspector of Police
Anakapalli Town P.S
Anakapalli Dist. (A.P.)**



DIVISION Anakapalli

SUB - DIVISION Anakapoalli

Cash Book Voucher No.

Schedule Docket No.

Month Dec-25

RUNNING ACCOUNT BILL C

Name of the Work: Providing CCTV Camerras (60) system for the security of public areas
in Anakapalli Town

Purpose of Supply: _____

Name of the Contractor M/s Murugan Constructions, Vishakapatnam

Serial Number of this Bill II nd & Final Bill

No. & Date of his last bill for this work _____

Reference to Agreement 01/2025-26 Dt: 14.08.2025

A.P.STATE CO OPERATIVE RURAL IRRIGATION CORPORATION

ANAKAPALLI - DIVISION

WORK DONE ABSTRACT

Name of the work:- Providing CCTV Camerras (60) system for the security of public areas in Anakapalli Town

Est Cost : 25.00 Lakhs

Work Code : 06


S.No	Description of work	Qty	Rate	Amount
1	Supply and fixing of 64 Ch NVR 4K 8 SATA Up to 12 MP high-capacity video surveillance in large-scale installations CPPLUS	2.00	49577.00	99154.00
	Qty vide Page No: of M.Book No:002			
2	providing and fixing of 10 tb hard disks hard disk drives (HDD). It falls under the broader category of "Storage units" within automatic data processing machines and units, which also includes magnetic or optical readers, and machines for transcribing or processing data.(TOSHIBA)	8.00	19491.00	155928.00
3	Providing and fixing of 8 MP IP bullet Cameras 3.6 mm Lens CPPLUS	72.00	5550.00	399600.00
4	Providing and fixing of 4 MP IP ANPR Cameras CPPLUS	8.00	44651.00	357208.00
5	Providing of 4 port G Pone OLT is used to provide high-speed internet to multiple locations from a central point, commonly in FTTH (Fiber to the Home), FTTB (Fiber to the Building), and enterprise networks. Its	1.00	59500.00	59500.00
6	providing of 4 port G Pone ONUS is used to provide high-speed internet, voice, and video services to multiple devices in a home or small business through a single fiber optic cable. It serves as the customer-premise equipment for a Gigabit Passive Optical Network (GPON) ZTE	34.00	1850.00	62900.00
7	Supply and laying of Cat 6 cable (305 meters) spool of Cat 6 cable is used for large-scale network installations, such as in offices, data centers, or extensive home networks, to connect devices like PCs, routers, and switches over long distances. It supports high-speed data transfer up to 1000 Mbps and is engineered to minimize interference, making it ideal	20.00	8050.00	161000.00
8	Supply and fixing of P0E Boxes is likely a typographical error for either PO Boxes (Post Office Boxes) or PoE boxes (Power over Ethernet boxes/components). These two terms refer to entirely different concepts with distinct uses. VOLTAIC	34.00	765.00	26010.00
9	Providing and fixing of Camera PVC Boxes & Pole Plate are used in security and surveillance system installations primarily to provide a protective enclosure for wiring connections, facilitate a secure and	80.00	250.00	20000.00
10	12 volts 10 Amps SMPS is used to power devices that require up to 120 watts of stable DC power, such as LED lighting, security cameras, 3D printers, and industrial control systems. Its primary function is to	34.00	1350.00	45900.00
11	8 port SFI switch up to 10 Gigabit with SFI (Serial Framing Interface) ports uses SFP+ modules. SFI is the specific electrical interface standard that connects the switch's internal components to the removable	2.00	21828.00	43656.00

12	2 KVA Ups with 200 AH Battery's set 2 kVA inverter/UPS that outputs	1.00	55500.00	55500.00
13	55 Inches LED TV SAMSUNG Model No: UA55U8100FULXL ,	2.00	55000.00	110000.00
14	9 view weather proof rack (likely referring to a 9U rack size and the ability to view status indicators/equipment) weatherproof rack is an outdoor enclosure designed to protect various types of equipment from	5.00	8500.00	42500.00
15	Laying of 6f OFC 6-core fiber optic cable (OFC) is used for various data and communication applications, including high-speed Internet, telecommunications, and industrial networks. Common uses include	12815.00	11.00	140965.00
16	Providing and laying of ofc cable fixing of labour charges	12815.00	3.50	44853.00
15	Laying of 2f OFC core optical fiber cable (OFC) is used for high-speed data transmission in applications like FTTH (Fiber to the Home), campus networks, and broadband access systems. Its two fibers can be used for	6614.00	8.00	52912.00
16	Providing of Ofc Accessories			
	Termination box 2 pole	120.00	80.00	9600.00
	1/2 splitters	35.00	150.00	5250.00
	1/8 splitters	24.00	180.00	4320.00
	Patch cards	35.00	90.00	3150.00
	Ftth boxes	35.00	80.00	2800.00
	Sleeves packets	20.00	180.00	3600.00
	Stay wire	80.00	130.00	10400.00
	Splicing charges	125.00	150.00	18750.00
	Tag s 6mm	8.00	150.00	1200.00
	Pvc tap rolls	50.00	10.00	500.00
17	Providing and fixing of Electrical Accessories Electrical apparatus for switching or protecting electrical circuits, or for making connections to or in electrical circuits". This broad category includes items such as			
	2 core cable 1.5 sq mm	250	75.00	18750
	Switch boards	375	34.00	12750.00
	Camera anglers ANPR	8	4000.00	32000.00
	Pvc tap rolls	50	10.00	500.00
18	Providing of Installation Charges & Net Work Configuration Charges		98000.00	98000.00
			Sub Total	2099156.00
	Deduct Tender Percentage @ 0.10%			-2099.00
				2097057.00
	Add GST @ 18%			377470.00
	Add NAC @ 0.1%			2097.00
	Add LC @ 1.00%			20971.00
			Total::	2497595.00
			Allready Paid	1507534.00
			Gross::	990061.00

DEDUCTIONS

S.No	Discription	Overall	Already	To Be
1	Deduct E.M.D. @ 2.50 %	31644.00	31644.00	0.00
2	Deduct Income tax @2%	41983.00	25341.00	16642.00
3	Deduct labour Cess@1%	20971.00	12658.00	8313.00
4	Deduct NAC@0.1%	2097.00	1266.00	831.00
5	Deduct With held Amount @5%	63289.00	63289.00	0.00
6	Deduct CGST @ 1 %	20971.00	12658.00	8313.00
7	Deduct SGST @ 1 %	20971.00	12658.00	8313.00
		201926.00	159514.00	42412.00

Gross	990061.00
Deductions	42412.00
Net Amount	947649.00



Assistant Engineer
A.P.S.C.R.I.C.
Anakapalli



Executive Engineer
A.P.S.C.R.I.C.
ANAKAPALLI

[illegible]

(in words)

C.P. Rajashekar A.E

payment has been made previously without detailed measurement

preparing the bill

Rank

Contractor

2. The plus of checking the legitimacy is on the us
3. In case of any discrepancies, please inform the C

authorising payment

Rank

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

III MEMORANDUM OF PAYMENTS

1. Total value of work done as per account 1. column(5) entry (A)

2. Deduct amount withheld:-

* Figures for works abstract

a) From Previous bills as per Running account Bill

b) from this bill

3. Balance i.e., up-to date payment (item 1-2)(K)

4. Total amount of payments already made as per entry (K) of ledger

running

Account Bill No _____ (C.B.V. No _____)

S.Dt.No: _____ of _____

forwarded with the accounts for _____

5. Payments now to be made as detailed below

by recovery of amount creditable to the work

value of stock supplied as detailed in the ledger for

Total 2(b) + (C) - (G)

By Recovery of amounts creditable to other work or heads accounts

Total 5(b) + (C) - (H)

** Rupees (9,47,649:00) nine lakhs fourty seven thousand

six hundred fourty nine only

by Cheque

Dated int

EXECUTIVE ENGINEER

A.P.S.C.R.I.C.

ANAKAPALLI DIVISION

** Rupees (9,47,649:00) nine lakhs fourty seven thousand

six hundred fourty nine only

as per above memorandum on account of this work

Date: _____

:: Witness

of Sree Muruga Signature of Contractor

Paid by me vide Cheque No: _____

Dated Intials of person actually making the payment

EXECUTIVE ENGINEER

A.P.S.C.R.I.C.

ANAKAPALLI DIVISION

IV. REMARKS

- * NOT required in the case of bills of suppliers
- * This figures should be tested to see that agrees with the total items (4) and (5)
- * if the net amount to be paid is less than Rs. 10 and it cannot be included in a cheque, the payment should be made in cash, this entry being altered suitably and the alteration attested by the dated initials
- * Here specify the net amount payable videm item 5 ©

A.P.STATE CO OPERATIVE RURAL IRRIGATION CORPORATION
ANAKAPALLI - DIVISION

WORKING ESTIMATE

Name of the work:- Providing CCTV Camerras (60) system for the security of public areas in Anakapalli Town

Prd.No:- 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 30.07.2025 of the District Collector, Anakapalli District
 LN/MP18002/2025-2026/04

Work Id: 06

Estimate Cost :- Rs. 25.00 Lakhs

S.No	Description of works	Nos	MEASURE MENTS			Qty	Rate / Per	Amount
			L	B	D			
	2	3	4	5	6	7	8	9
1	Supply and fixing of 64 Ch NVR 4K 8 SATA Up to 12 MP high-capacity video surveillance in large-scale installations CPPLUS (CP-UNR-4K564R8-F1) (85219090)	1x1	2.00	-	-	2.00	49577.00	99154.00
2	providing and fixing of 10 tb hard disks hard disk drives (HDD). It falls under the broader category of "Storage units" within automatic data processing machines and units, which also includes magnetic or optical readers, and machines for transcribing or processing data.(TOSHIBA)	1x1	8.00	-	-	8.00	19491.00	155928.00
3	8 MP IP bullet Cameras 3.6 mm Lens CPPLUS (CP-UNC-TA81L3C-LQ) 85258090	1x1	72.00	-	-	72.00	5550.00	399600.00
4	4 MP IP ANPR Cameras CPPLUS (CP-UNC-TT41L3 - VMD- Q) 85258090	1x1	8	-	-	8.00	44651.00	357208.00
5	4 port G Pone OLT is used to provide high-speed internet to multiple locations from a central point, commonly in FTTH (Fiber to the Home), FTTB (Fiber to the Building), and enterprise networks. Its uses include delivering the "Triple-Play" service (voice, video, and data) NET LINK	1x1	1.00	-	-	1.00	59500.00	59500
6	4 port G Pone ONUS is used to provide high-speed internet, voice, and video services to multiple devices in a home or small business through a single fiber optic cable. It serves as the customer-premise equipment for a Gigabit Passive Optical Network (GPON) ZTE	1x1	34.00	-	-	34.00	1850.00	62900
7	Cat 6 cable (305 meters) spool of Cat 6 cable is used for large-scale network installations, such as in offices, data centers, or extensive home networks, to connect devices like PCs, routers, and switches over long distances. It supports high-speed data transfer up to 1000 Mbps and is engineered to minimize interference, making it ideal for demanding applications like online gaming, HD video streaming, and large file transfers. VOLTAIC	1x1	20.00	-	-	20.00	8050.00	161000
8	POE Boxes is likely a typographical error for either PO Boxes (Post Office Boxes) or PoE boxes (Power over Ethernet boxes/components). These two terms refer to entirely different concepts with distinct uses. VOLTAIC	1x1	34.00	-	-	34.00	765.00	26010

9	Camera PVC Boxes & Pole Plate are used in security and surveillance system installations primarily to provide a protective enclosure for wiring connections, facilitate a secure and professional mounting solution, and manage cables, especially for outdoor use.					26		
	85177090	1x1	80.00	-	-	80.00	250.00	20000.00
10	12 volts 10 Amps SMPS is used to power devices that require up to 120 watts of stable DC power, such as LED lighting, security cameras, 3D printers, and industrial control systems. Its primary function is to convert AC power to the correct DC voltage with high efficiency and reliability, making it suitable for applications needing consistent performance. ZEBRONICS							
	85044090	1x1	34.00	-	-	34.00	1350.00	45900.00
11	8 port SFI switch up to 10 Gigabit with SFI (Serial Framing Interface) ports uses SFP+ modules. SFI is the specific electrical interface standard that connects the switch's internal components to the removable transceiver module, with SFP+ being the industry-standard form factor for 10 Gigabit connections. TP LINK							
	85176290	1x1	2.00	-	-	2.00	21828.00	43656.00
12	2 KVA Ups with 200 AH Battery's set 2 kVA inverter/UPS that outputs 24 V DC in UPS mode can charge four 12 V/200 Ah batteries connected in parallel, provided the inverter's charger current, charge algorithm, battery condition, wiring, and thermal safety are appropriate.							
	85044030	1x1	1.00	-	-	1.00	55500.00	55500.00
13	55 Inches LED TV SAMSUNG Model No: UA55U8100FULXL, S/N :OBOX3PAYA11761, Model No: UA55U8100FULXL, S/N :OBOX3PAYA10636.							
	85287217	1x1	2.00	-	-	2.00	55000.00	110000.00
14	9 view weather proof rack (likely referring to a 9U rack size and the ability to view status indicators/equipment) weatherproof rack is an outdoor enclosure designed to protect various types of equipment from environmental elements like dust, rain, temperature extremes, and physical tampering. VOLTAIC							
	85389000	1x1	5	-	-	5.00	8500.00	42500.00
15	Laying of 6f OFC 6-core fiber optic cable (OFC) is used for various data and communication applications, including high-speed internet, telecommunications, and industrial networks. Common uses include FTTH (Fiber to the Home) projects, last-mile connectivity, and as a backbone for CCTV and industrial automation systems VOLTAIC							
	85447080							
	Ring road junction (Mallbros) Towards Goods shad junction	1x1	1972	-	-	1972		
	Chinttavaristreet Junction Towards Sattabaylu Junction (Gavrapalam)	1x1	2830	-	-	2830		
	Sattabaylu Junction (Gavrapalam Towards Karrivarri Veedhi Arach Hay way Junction	1x1	1886	-	-	1886		
	Karrivarri Veedhi Arach Hay way Junction Towards DIET Collage junction	1x1	2935	-	-	2935		

	Pudimadaka junction Under Pass Towards MP Sir office	1x1	625	-	-	625		
	Pudimadaka junction Under Pass Towards Umallada Junction (SP sir Bangla)	1x1	954	-	-	954		
	AMAL Collage Towards NGOS Colony	1x1	850	-	-	850		
	Vijayaramarajupata Towards Laxmidepata Junction	1x1	763	-	-	763		
	Total		12815	-	-	12815	11.00	140965
						Mtrs	1RM	
16	Providing and laying of ofc cable fixing of labour charges							
	85442090	1x1	12815	-	-	12815.00	3.50	44852.5
17	Laying of 2f OFC core optical fiber cable (OFC) is used for high-speed data transmission in applications like FTTH (Fiber to the Home), campus networks, and broadband access systems. Its two fibers can be used for bidirectional communication (one for sending, one for receiving), or for applications like passive optical networks (PONs) that use wavelength division multiplexing (WDM). VOLTAIC							
	85447080							
	RanigariPoolbag junction Towards NTR Ground	1x1	456.00			456.00		
	Goods shad junction Towards Gandhi bomma junction	1x1	682.00			682.00		
	Perugu bazar junction Towards Chinttavaristreet Junction	1x1	346.00			346.00		
	NTR Junction	1x1	150.00			150.00		
	Perugu bazar (Chinna Nalugu Roads)	1x1	130.00			130.00		
	Ring road junction	1x1	170.00			170.00		
	Court opp	1x1	150.00			150.00		
	Sattamatalli arch	1x1	180.00			180.00		
	Sukaramattajunction (ANPR CAMS)	1x1	150.00			150.00		
	Lekker depo opp	1x1	200.00			200.00		
	Ballam market in gate opp	1x1	180.00			180.00		
	LN Nagar junction	1x1	150.00			150.00		
	Railway station (Bheemunigumma)	1x1	160.00			160.00		
	Goods shed	1x1	160.00			160.00		
	Gandgibooma junction	1x1	150.00			150.00		
	Vijayaramaraju Pata	1x1	170.00			170.00		
	Laxmidevi Pata	1x1	150.00			150.00		
	Gundalajunction (ANPR Cams)	1x1	180.00			180.00		
	TumpalaYalarukaluvajunction	1x1	120.00			120.00		
	NTRground in gate	1x1	180.00			180.00		
	Ranigaripoolbag Junction	1x1	150.00			150.00		
	AD school junction	1x1	150.00			150.00		
	Chinntavari veechi	1x1	100.00			100.00		
	Santa bayaluGavrapalam	1x1	190.00			190.00		
	Karivari street arech	1x1	140.00			140.00		

	DIET Collage opp	1x1	150.00			150.00		
	Umalada junction (sp sir bungala)	1x1	150.00			150.00		
	Medicon Hospital opp (ANPR Cams)	1x1	180.00			180.00		
	Vijay Medical Center opp	1x1	150.00			150.00		
	RTC Complex opp	1x1	170.00			170.00		
	Ramchara theateropp	1x1	160.00			160.00		
	Sub jail opp	1x1	150.00			150.00		
	Sarada bridge	1x1	100.00			100.00		
	Saradanagar near DSP Office(ANPR Cams)	1x1	190.00			190.00		
	AMAL Collage junction	1x1	150.00			150.00		
	NGOS Colony	1x1	120.00			120.00		
	Total		6614.00			6614.00	8.00	52912.00
18	Providing of Ofc Accessories							
	85447090							
	Termination box 2 pole	1x1	120.00			120.00	80.00	9600.00
	1/2 splitters	1x1	35.00			35.00	150.00	5250.00
	1/8 splitters	1x1	24.00			24.00	180.00	4320.00
	Patch cards	1x1	35.00			35.00	90.00	3150.00
	Ftth boxes	1x1	35.00			35.00	80.00	2800.00
	Sleeves packets	1x1	20.00			20.00	180.00	3600.00
	Stay wire	1x1	80.00			80.00	130.00	10400.00
	Splicing charges	1x1	125.00			125.00	150.00	18750.00
	Tag s 6mm	1x1	8.00			8.00	150.00	1200.00
	Pvc tap rolls	1x1	50.00			50.00	10.00	500.00
19	Providing and fixing of Electrical Accessories Electrical apparatus for switching or protecting electrical circuits, or for making connections to or in electrical circuits". This broad category includes items such as switches, relays, fuses, surge suppressors, plugs, sockets, lamp-holders, and junction boxes.							
	85369090	1x1						
	2 core cable 1.5 sq mm		250			250	75.00	18750
	Switch boards		375			375	34.00	12750.00
	Camera anglers ANPR		8			8	4000.00	32000.00
	Pvc tap rolls		50			50	10.00	500.00
20	Installation Charges & Net Work Configuration Charges							
	83025000						98000.00	98000.00
							Sub Total ::	2099156.00
	Deduct Tender Percentage @ 0.10%							-2099.00
								2097057.00
17	Add GST @ 18%							377470.00
19	Add NAC @ 0.1%							2097.00
20	Add LC @ 1.00%							20971.00
21							Total Rs::	2497595.00


 Assistant Engineer
 A.P.S.C.R.I.C.Ltd.,
 Anakapalli


 Executive Engineer
 A.P.S.C.R.I.C. Ltd.,
 Anakapalli

Name of Work :- Providing CCTV Cameras (Go) System for the Security of Public areas in Anakapalle Town

Date of Measurement	PARTICULARS	Measurements of up to date				Rate per	
		No	L	B	D	Rs.	Ps.
1	EMD @ 2.5%		Overall	31144.4	0.0		
2	2.5% @ 2%		41983.0	25341.0	16442.0		
3	d.c @ 1%		20711.0	12658.0	8313.0		
4	MAC @ 0.1%		20711.0	12658.0	8313.0		
5	with held @ 5%		63589.0	63589.0	0.0		
6	CASIT @ 1%		20711.0	12658.0	8313.0		
7	SGST @ 1%		20711.0	15954.0	4344.0		

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLE DIVISION

Name of Contractor } M/s. M. Narayana Rao Construction Co. Agreement No. & Amount 38

Total Value to date	Rs.	Ps.	Deduct previous Measurements		Since last measurement		REMARKS
			Page	Quantity	Quantity [(5) (8)]	Value at rate in Column (6) Rs.	
				11.00	2099156.00		
				deducted	-20791.0		
				20711.0	20711.0		
				377470.00			
				20711.0			
				2497595.00			
				1507534.00			
				990061.00			

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLE DIVISION

Name of Contractor	}
Agency by which executed	

Agreement No. & Amount	Estimated No. & Amount

39

[illegible][illegible]