

A.P.STATE COOPERATIVE RURAL IRRIGATION CORPORATION

ANAKAPALLI DIVISION

Lr.No.RIC/E.E/AKP/MPLADS/2025-26/

24

Date 02.2026

From:
Sri. B.Prabhakar Reddy
Executive Engineer,
Anakapalli Division.

To:
The District Collector,
Anakapalli.

Sir,

Sub:- APSCRIC., Anakapalli – Execution of works under MPLADS 2025-26 – "**Construction of Community Hall at Gandhi Nagar habitation of Anakapalli.**"
Work Code : 07 – Release of 2nd and Final Bill balance amount in **Rs: 13,29,868.00**
requested - Regarding.

Ref:- Prcd.No:- 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District
Collector, Anakapalli District.

--: oOo:--

I wish to submit that the District Collector / Magistrate has accorded administrative sanction vide reference 1st cited for "**Construction of Community Hall at Gandhi Nagar habitation of Anakapalli.**" under MPLADS 2025-26 Funds of Sri C.M. RAMESH Hon'ble M.P. (L.S).

Accordingly we have executed the work in full shape Completed and incurred an expenditure of Rs: **Rs: 13,29,868.00** and I am herewith submitting the Estimation along with the photographs. The statement showing the details of work executed is herewith enclosed for your kind perusal.

In this context I request the District Collector, Anakapalli kindly arrange to release the 2nd & Final Bill amount of **Rs. Rs: 13,29,868.00 (Rupees Thirteen Lakhs twenty nine thousand eight hundreds and sixty eight only)** at the earliest possible.

This is submitted for favor of information and further necessary action.

Yours faithfully,

Encl: UC, Working Estimate, QC Report

Photos, Mbook Xerox


Executive Engineer

A.P.S.C.R.I.C., ANAKAPALLI.

**STATEMENT SHOWING THE DETAILS OF 2nd AND FINAL BILL RELEASE
UNDER MPLADS 2025-26 FUNDS OF SRL C.M. RAMESH HON'BLE MP., (L.S)**

S.No	Name of the work & Village	Mandal	Estimate Cost	Total Expenditure	UC Submitted for 50% advance	to be released	Remarks
1	2	3	4	5	6	7	8
1	Construction of Community Hall at Gandhi Nagar habitation of Anakapalli	Anakapalli	2400000.00	2399970.00	1070102.00	1329868.00	
	Total ::		2400000.00	2399970.00	1070102.00	1329868.00	


 Executive Engineer
 A.P.S.C.R.I.C
 ANAKAPALLI

PROGRESS REPORT OF WORKS (HORIZONTAL COLUMNS) /CHECK MEMO. OF THE WORK VERTICAL COLUMNS

1	SL.No		
2	YEAR		20205-26
3	WORK NO		
4	M.P-1 DRC -2		MP
5	A/C.		
6	MANDAL / MUN. / M.C.		Anakapalli
7	VILLAGE / WARD		Gandhinagar
8	HABITATION		Anakapalli
9	DW-1, ROAD-2, DRAIN -3, OTHER -4		OTHER-4
10	SC-1, ST-2, GEN-3.		Gen - 3
11	NAME OF THE WORK		Construction of Community Hall at Gandhi Nagar habitation of Anakapalli
12		TOTAL	Rs. 24,00,000.00
13	ESTIMATED COST (RUPEES IN LAKHS)	MPLADS SHARE	Rs. 24,00,000.00
14		OTHER FUND VALUE	--
15		OTHER FUND NAME	--
16	EXECUTING AGENCY		Executive Engineer A.P.S.C.R.I.C. ANAKAPALLI
17		PROPOSAL	20.07.2025
18	DATE OF	ADMIN. SANCTION	30.07.2025
19		TECHNICAL SANCTION	02/2025-26 Dt: 01.08.2025
20	TECH. SANC. OFFICER.		Executive Engineer, A.P.S.C.R.I.C., Anakapalli.
21		CONFIRMATION OF A.S.	02/2025-26 Dt : 14.08.20205
22		GROUNDING	17.08.2025
23	DATE OF	COMPLETION	09.02.20225
24		HANDING OVER OF ASSET	--
25		SUBMISSION OF U.C.	--
26	FIRST INSTALLMENT	PROC. DATE	2025/240035 Dt: 16.10.2025
27		AMOUNT(Rs.)	Rs: 10,70,102.00
28	SECOND INSTALLMENT	PROC. DATE	--
29		AMOUNT(Rs.)	--
30	FINAL INSTALLMENT	PROC. DATE	--
31		AMOUNT(Rs.)	--
32	TOTAL VALUE OF WORK DONE (Rs.)		Rs. 23,99,9970.00
33	M.BOOK.NO		001
34	NAME OF THE EXECUTANT & ADDRESS		Executive Engineer, A.P.S.C.R.I.C., Anakapalli.
35	DATE OF SUBMISSION OF FINAL U.C.		
36	STATUS OF WORK		"COMPLETED"

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

WORKS INSPECTION REPORT - MPLADS SCHEME

Executive Agency : Executive Engineer APSCRIC Anakapalli

1	MANDAL	: Anakapalli
2	VILLAGE / HABITATION	: Gandhinagar
3	EXECUTING AGENCY NAME	: EXECUTIVE ENGINEER, APSCRIC, Anakapalli
4	NOMENCLATURE OF THE WORK	: Construction of Community Hall at Gandhi Nagar habitation of Anakapalli
5	ESTIMATED COST	: Rs. 24.00 lakhs
6	SANCTION PROCEEDING NO& DATE	: 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District.
7	STAGE OF WORK (UNDER PROGRESS /COMPLETE)	: COMPLETED
8	M. BOOK No:	: 001
9	DATE OF RECORDING	: 10.02.2026
10	DATE OF CHECK MEASUREMENT	: 11.02.2026
11	TOTAL VALUE OF WORKDONE SO FAR	: Rs. 2399970.00
12	AMOUNT RELEASED BY THE DISTRICT COLLECTOR	: Rs. 1070102.00
13	AMOUNT PAID TO THE EXECUTANTS	: Rs. 1070102.00
14	BALANCE AMOUNT TO BE PAID TO THE EXECUTANTS	: Rs. 1329868.00
15	DATE OF COMMENCEMENT	: 17.08.2025
16	DATE OF COMPLETION	: 09.02.2026
17	WHETHER FUNDS LAPSED IN PD ACCOUNT	: No
18	QUALITY OF THE WORK	: Good
19	REMARKS OF THE INSPECTING OFFICER	: Satisfactory

Signature of the Executing Agency

Designation :

DATE

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT
SCHEME (MPLADS)

WORK UNDER PROGRESS REPORT

(To be furnished by the implementing agency to the district authorities)

1. It is to certify that the work No: (07) "Construction of Community Hall at Gandhi Nagar habitation of Anakapalli." sanctioned Vide Proceeding No: 121/2024/CMR/CPO/DySO (Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District. To Sri C.M. RAMESH Hon'ble M.P. (L. S) Anakapalli, at an Est.cost of Rs. 24.00 Lakhs has been Completed at a 2nd and final bill of Rs. 13,29,868.00 (Rupees Thirteen Lakhs twenty nine thousand eight hundreds and sixty eight only) and has been handed over to the user agency... ..
..... (Name and Address) under intimation to the District Authority for use on.....

The amount of saving i.e. Rs. (Rupees.....
.....Nil..... only) has been remitted to the MPLADS
account of the District Authority vide Cheque No :nil..... Dated
drawn on (Bank with address)
details of the work are in the enclosed format.

Signature of the Implementing Agency

Seal:

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

Date:

Place: Anakapalli

District: Anakapalli.

DIVISION Anaka pelli

SUB - DIVISION Anaka pelli

Cash Book Voucher No.

Schedule Docket No.

Month

RUNNING ACCOUNT BILL

Name of the Work: Construction of Community Hall at
Gandhi Nagar habitation of Anakapalli

Purpose of Supply: _____

Name of the Contractor M/s. Murugan Constructions

Serial Number of this Bill 2nd & Final Bill

No. & Date of his last bill for this work _____

Reference to Agreement 02/2025-26 Dt- 04.05.2025

A.P.STATE CO - OPERATIVE RURAL IRRIGATION CORPORATION :
ANAKAPALLI DIVISION
WORK DONE ABSTRACT

Name of the Work:- Construction of Community Hall at Gandhi Nagar habitation of Anakapalli

Est Cost : 24.00 Lakhs

S.No	Description of work	Qty	Rate	Amount
1	Dismantling of existing structures like culverts, bridges, retaining walls, Building walls and other structures comprising of brick masonry, including disposal of unserviceable material and stacking the serviceable material with all lifts and lead of 1000 m as per Technical Specification Clause 202 MORD / MORTH	19.38 Cum	1871.34 1 Cum	36257.30
2	Vibrated Reinforced Cement Concrete M20 Design mix using 20mm size (SS5) hard dolemite machine crushed graded metal (Coarse aggregate) from approved quarry, using a minimum quantity of 330 kgs. of cement per 1 cum of concrete including cost and conveyance of all materials like cement, fine aggregate			
	Roof slab 125mm thick main	3.32	9053.45	30012.19
	Slab for Steps	1.02	9053.45	9234.52
3	Supplying , fitting and placing HYSD / TMT bar reinforcement in VRCC works complete as per drawings and technical specifications for bars below 36mm dia including over laps and wastage, where they are not welded including cost and conveyance of steel , binding wire etc., lifting charges of steel , placing in position, tying with binding wire , all tools etc. complete for finished item of	520.00	88.79	46170.80
4	Brick masonry 225mm thick for panel walls in superstructure with CM (1:6) Prop (Cement sand) using bricks second class or ground moulded(Non-Modular or	12.18	7613.39	92760.02
5	Plastering 12mm thick in two coats using screened sand with base coat of 8mm thick in CM (1:5) and top coat of 4mm thick in CM (1:3) with dubara sponge finishing including cost and conveyance of all materials like cement, sand, water	553.87	572.55	317118.21
6	External walls Plastering 20mm thick in CM (1:3) with dubara sponge finishing including cost and conveyance of all materials like cement, sand, water etc., to site, , sales & other taxes on all materials, and all operational, incidental charges on materials and including cost of all labour charges for mixing mortar, finishing,	100.89	585.78	59099.00
7	Plain Cement concrete (1:4:8) using graded metal with concrete mixture. graded machine crushed hard granite metal (coarse aggregate) from approved quarry excluding cost and conveyance of all materials like cement, fine aggregate (sand) coarse aggregate, water etc., to site and including Seigniorage charges, sales & other taxes on all materials including all operational, incidental and labour charges such as machine mixing, laying concrete, curing etc. complete as directed.	16.72	5994.34	100201.39
8	White washing two coats with whitening of approved quality to give an even shade after troughly brushing the surface to remove are dirt and remains of loose powder material including cost of all material labour charges and incidental such	474.78	40.85	19394.66
9	Supply and run of 2 of 2.5 sq.mm FRLS / FRLSH / HFFR / ZHFR P.V.C. insulated 1100V grade as per IS : 694 / 1990 specification flexible copper cable in existing MS conduit pipe for individual lighting circuits including labour charges etc.,	250.00	106.46	26615.00
10	Supply and Fixing of 50mm dia 2mm thick P.V.C. pipe (ISI MARK) concealed in wall with all required accessories including masonry work and labour charges etc., complete.	120.00	219.56	26347.00

11	Supply of..... ISI marked FRLS/ FRLS-H / HFFR / ZHFR PVC insulated flexible copper cables 1100V grade as per IS: 694/1990 & IS:17048/2018 specification for copper cable.	30.00	39.70	1191.00
12	Supplying and fixing Gyp board Fine line Grid false ceiling (GS-FLC-4.6) using 12.5mm thick Gyp Board sheet tiles of size 595mm x 595mm conforming to IS 2095 - 1992 fixing to Gyp steel precoated GI wall angle of size 25mm x 25mm x 0.70mm thick along the perimeter of ceiling screw fixed to brick work / partition	174.70	1202.00	209987.00
13	Providing and applying Wall putty of White Cement or Polymer or Cement based of average 1 to 2 mm thickness over plastered surface to prepare the surface even and smooth after thoroughly brushing the surface to remove all dirt and remains of loose powdered materials, applying emery paper, Sand the surface, clean &	174.70	222.67	38900.00
14	Supply & application of one coat water based cement primer of interior grade I and two coats of acrylic emulsion paint having VOC (Volatile Organic Compound) content less than 50 grams/litre for internal walls including cost and	174.70	253.40	44269.00
15	Supply and fixing Sal Wood Door Double shutter fully pannllied door of size 1.20 x 2.10mt with frame made of well seasoned sal wood scantlings of size 100 x 75mm and shutter made of side rails 125mm x 38 top middle bottom rail 175mm x 38mm and intermediate rails of 125 x 38,, and panels - 8 nos are of 25mm thick as per approved design with fixtures of 6 nos of g" 'z' hold fasts, 300 mm long Aluminium aldrops-1 no, 125mm long aluminium butt hinges 6 no's Door stoppers 2 no, 150mm long Tower bolts - 1no's aluminium, 200mm long Tower bolts - 2 no's aluminium, Aluminium fancy handles 150mm long 2 no's with necessary	10.61	11772.95	124911.00
16	Providing and fixing 30mm thick BRAND FACTORY MADE SOLID SINGLE SIDE PRELAM PANEL PVC DOOR SHUTTER consisting of frame made out of MS. Tubes of 19gauge thickness and size of 19mmX19mm for stiles, and 15mmX15mm for top and bottom rails.	7.60	2650.00	20140.00
17	Flooring with 16 to 18mm thick high polished granite stone slabs other than black and regular colours (i.e. of shades like paradiso / bala flower / copper silk / laka red / lavender blue) with borders and design as per the pattern approved by the Engineer-in-Charge of length not less than 2.43 mts set over base coat of cement mortar (1:8) , 20mm thick using screened sand over CC bed already laid or RCC roof slab including neat grey cement slurry of honey like consistency spread @ 3.3 Kg per sqm and jointed neatly with white cement paste mixed with pigment of matching shade to full depth including cost and conveyance of all materials like cement , sand , water , granite slabs etc., to work site and all operational, incidental labour & lift charges, polishing charges and all other taxes on all materials, cost of base coat and overheads & contractors profit complete for	216.50	1173.02	253962.23
18	Flooring with vitrified tiles(soluble salt porcelain vitrified tiles of size 600x600mm), set over base coat of cement mortar (1:8), 12 mm thick over CC bed already laid or RCC roof slab, including neat cement slurry of honey like consistency spread @ 3.3.kgs per sqm & jointed neatly with white cement paste to full depth mixed with pigment of matching shade, including cost of all materials like cement, sand water and tiles etc., complete, including seigniorage charges, etc., complete for finished item of work, but excluding the cost of conveyance of all materials.BLD-CSTN-7-5	144.43	1125.75	162589.82
19	Supply & application of one coat of deco orient base & two coats of acrylic exterior emulsion paint having VOC (Volatile Organic Compound) content less than 50 grams/litre for exterior walls including cost and conveyance of all materials to site, sales & other taxes, incidental, operational and all labour charges etc.,and overheads & contractors profit complete for finished item of work in all floors for external works.	474.78	240.00	113946.60

20	Supply and 2 runs of 4.0 sq mm FRLS / FRLSH / HFFR / ZHFR P.V.C. insulated 1100V grade as per IS : 694 / 1990 specification flexible copper cable in existing conduit pipe for run of mains including labour charges etc., complete as required including labour charges for 16A sockets.	25.00	138.66	3466.50
21	Supply and fixing of..... LED Slim Panel Round /Square suitable for Recessed / Surface mounting made of diecast aluminum body with powder coating, acrylic diffuser with driver as per IS: 15885 (Part 2/ Sec 13) : 2012, operating voltage range of 150 to 265 Volts AC, P.F > 0.9, Surge protection: 2KV, THD<10%, with high power LEDs, having System Efficacy of =100 lumens /watt, CCT: 3000K - 5700K, minimum CRI>70, Luminaire performance complies to IS 10322 (Part 5 / Sec-2) etc., complete with earth connection and not less than two years warranty.	91.00	1199.77	109179.07
22	Supply and fixing of 20W, 2400 lumens, T8 not less than 1100 mm length LED retrofit tube light with aluminum anodized body, input voltage AC 220 - 260 Volts, having luminous efficacy >120 lumens/ watt, with PF>0.9, surge protection: 2KV, THD<10%, with inbuilt driver and frosted cover CCT: 3000K-5700K, minimum CRI>70, etc., as per IS 10322 (Part 5/ Sec 1), 2012, complete with earth connection and not less than two years warranty. Makes: As per list of recommended brands as category I.	5.00	697.14	3485.70
23	Supply and fixing Distribution board with 20A single phase plug and Socket, in sheet steel enclosure with 10/16/20A SP MCB including internal connection and labour charges for surface / flush mounting etc., complete	4.00	2851.00	11404.00
24	Supply and Fixing of 6 Amps modular type (ISI marked) switch, and 6 A 3/2 pin Modular type socket with cover plate on a common switch board including giving all connections and all labour charges etc., complete. Makes of Switches/Sockets:- Legrand Myrius / Crabtree verona / L&T/ HPL/ Schneider Livia/GM (Zicono/Four Five)/C&S/Goldmedal (Curve)/Million Mway/Logus Platina/ Panasonic Vision/Salzer S90 series/Anchor-Roma.	18.00	386.97	6965.46
25	Supply and Fixing of of 16A/6A, 2 in one, modular type power socket outlet with 16A switch (ISI marked) modular type and 1 No of 6A modular type sockets with 6A modular type (ISI marked) switch control with front cover plate on existing modular metal switch box including all labour charges, giving all connections etc., complete with following configurations 1) 16A Socket - 1 No ELEC-1.8.2 2) 16A Switch - 1 No ELEC-1.8.2 3) 6A socket - 1 No. ELEC-1.8.1 4) 6A switch - 1 No ELEC-1.8.1 Makes of Switches/Sockets:- Legrand Myrius / Crabtree verona / L&T/ HPL/ Schneider Livia/GM (Zicono/Four Five)/C&S/Goldmedal (Curve)/Million	10.00	1050.21	10502.10
26	Providing & Placing on Terrace(at all floor levels) polyethylene water storage tank of Double layer Roto moulded confirming to IS:12701 approved brand & manufacture with suitable cover/cap and suitable locking arrangement & making necessary holes for inlet & outlets and over flow pipes but without fittings & base support for tanks	2000.00	14.00	28000.00
27	Supply and Fixing of Premium make CPVC 75 mm OD Pipes and Fittings to meet the requirement of ASTM-D 2846 and are produced in CTS (Copper Tube Sizes 1/2" ton 2") Ashirvad Flowgurard SDR 11.00 for Hot and Cold Water including cost and conveyance of all materials, operational & incidental charges including all labour charges for fixing at site etc., for finished item of work.	54.00	318.82	17216.28

28	Providing dadoing to walls with ceramic wall tiles 300x300 mm , set over base coat of CM (1:3) 12 mm thick with cement slurry of honey like consistency spread at the rate of 3.30 kgs per sqm and jointed with white cement paste mixed with pigment of matching shade to full depth, including cost of all materials like tiles, cement, sand and water etc., complete including seigniorage charges, etc., complete for finished item of work, but excluding the cost of conveyance of all materials	141.38	696.56	98477.56
			Sub Total	2021803.00
	Deduct Tender percentage @ 0.06%			-1213.00
			Subtotal 1	2020590.00
17	Provision for GST @ 18%			363706.00
	Provision for Q.C @ 0.50%			10103.00
	Provision for NAC @ 0.1%			2021.00
18	Seignorage			3550.00
			Total ::	2399970.00
	Deduct Already Paid 1st and part bill			1070102.00
			Gross	1329868.00

<u>DEDUCTIONS</u>		Over all	Already Deducted	To Be
1	Seignorage Charges.	3550.00	1162.00	2388.00
2	Deduct E.M.D. @ 2.50 %	22546.00	22546.00	0.00
3	Deduct Income tax @2%	40452.00	18044.00	22408.00
4	Deduct labour Cess@1%	20206.00	9013.00	11193.00
5	Deduct NAC@0.1%	2021.00	901.00	1120.00
6	Deduct CGST @ 1 %	20206.00	9013.00	11193.00
7	Deduct SGST @ 1 %	20206.00	9013.00	11193.00
8	Deduct With heald amount	67597.00	67597.00	0.00
		196784.00	137289.00	59495.00

Gross : 1329868.00
 Deductions : 59495.00
 Net Payable : 1270373.00

Assistant Engineer
 A.P.S.C.R.I.C.
 Anakapalli


 Executive Engineer
 A.P.S.C.R.I.C.
 Anakapalli

A.P STATE CO-OPERATIVE RURAL IRRIGATION CORPORATION
STATEMENT SHOWING THE DETAILS OF SEIGNORAGE CHARGES RECOVERIES

Name of the Work:- Construction of Community Hall at Gandhi Nagar habitation of Anakapalli

S.No	Description of Item	Name of Material	Qty	factor	Qty	Rate	Amount
7	Roof slab	Sand	3.32	0.45	1.492	100.00	149.18
8	Roof slab	Metal	3.32	0.90	2.984	90.00	268.52
11	Brick masonry	Sand	11.89	0.20	2.378	100.00	237.81
12	Plastering 20mm	Sand	100.89	0.012	1.211	100.00	121.07
13	Plastering 12mm	Sand	556.67	0.01	5.567	90.00	501.00
	External Plastering	Sand	100.89	0.01	1.009	90.00	90.80
	PCC 1:4:8	Sand	16.72	0.45	7.522	90.00	677.00
	PCC 1:4:8	Metal	16.72	0.90	15.044	100.00	1504.44
						Total	3550.00

Assistant Engineer
APSCRIC ANAKAPALLI


Executive Engineer
APSCRIC ANAKAPALLI

1. ACCOUNT OF WORK DONE OR SUPPLIES MADE

[illegible]

Total value of work done of supplies made to date

Deduct value of work or supplies shown on previous bill

Net value of work or supplies shown previous bill

(in words)

II CERTIFICATES AND SIGNATURES

The Measurement were made by _____
and are recorded at pages 001 to 77 of Measurement Book No: 001 no advance
payment has been made previously without detailed measurement

Dated Signature of Officer
preparing the bill

Rank

C. P. S. S.
ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAPALLI DIVISION

Dated signature of Contractor

Statutory Alert:

1. The authenticity of this Stamp certificate should be verified by the Partner.
2. The onus of checking the legitimacy is on the us
3. In case of any discrepancy please inform the E-

Dated Signature of Officer
authorising payment

Rain

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

III MEMORANDUM OF PAYMENTS

1. Total value of work done as per account 1. column(5) entry (A)
2. Deduct amount withheld:-

* Figures for works abstract

- a) From Previous bills as per Running account Bill
- b) from this bill

3. Balance i.e., up-to date payment (item1-2)(K)

4. Total amount of payments already made as per entry (K) of last

running

Account Bill No _____ (C.B.V. No _____)

S.Dt.No: _____ of _____

forwarded with the accounts for _____

5. Payments now to be made as detailed below

by recovery of amunt creditable to the work

value of stocksupplied as detailed in the ledger for

Total 2(b) + (C) - (G)

By Recovery of amunts creditable to other work
or heads accounts

Total 5(b) + (C) - (H)

** Rupees (12,70,373:00) Twelve larks seventy thousands

three hundred seventy three only by Cheque

Dated initials of disbursing Officer
EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

** Rupees (12,70,373:00) Twelve larks seventy thousands

three hundred seventy three only as per above memorandum on account of this work

Date: _____

:: Witness

Full Signature of Contractor

of Sree Murugan Construction

Paid by me vide Cheque No: _____

Stamp Alert:

1. The authenticity of this Stamp certificate should
Any of the above mentioned conditions is not satisfied, the certificate
is void and its use is at the user's risk. The authenticity is on the us

EXECUTIVE ENGINEER

Dated Initials of person actually making the payment

A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

IV. REMARKS

* NOT required in the case of bills of suppliers

* This figures should be tested to see that agrees with the total items (4) and (5)

* if the net amount to be paid is less than Rs. 10 and it cannot be included in a cheque, the
payment should be made in cash, this entry being altered suitably and the alteration attested by the dated initials

* Here specify the net amount payable videm item 5 ©

**A.P.STATE CO - OPERATIVE RURAL IRRIGATION CORPORATION :
ANAKAPALLI DIVISION**

WORKING ESTIMATION

Name of the Work:- Construction of Community Hall at Gandhi Nagar habitation of Anakapalli

Prd.No:- 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District

Estimate Cost: - 24 Lakhs

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
1	Dismantling of existing structures like culverts, bridges, retaining walls, Building walls and other structures comprising of brick masonry, including disposal of unserviceable material and stacking the serviceable material with all lifts and lead of 1000 m as per Technical Specification Clause 202 MORD / MORTH							
	Steps	1x1	12.00	1.50	0.15	2.70		
	Hall	1x1	25	0.23	2.9	16.68		
						19.38	1871.3443	36257.30
						Cum	1Cum	
2	Vibrated Reinforced Cement Concrete M20 Design mix using 20mm size (SS5) hard dolomite machine crushed graded metal (Coarse aggregate) from approved quarry, using a minimum quantity of 330 kgs. of cement per 1 cum of concrete including cost and conveyance of all materials like cement, fine aggregate (Sand), coarse aggregate, water, etc., to site and cost of seigniorage charges and all operational, incidental and all other taxes on all materials and all labour charges for steel centering, shuttering, and scaffolding with props and steel plate as per the approved shuttering plan and other accessories as per the norms and stability calculations, using cashewrina Ballies and wooden runners & staging including all bracings, cross members etc., machine mixing, laying concrete, vibrating, lift charges, curing, etc.,							
	Roof slab 125mm thick main	1 X 1	6.50	3.40	0.15	3.32		
						3.32	9053.45	30012.19
	Slab for Steps	1 X 1	10.00	1.02	0.10	1.02		
						1.02	9053.45	9234.52
						Cum	1Cum	
3	Supplying, fitting and placing HYSD / TMT bar reinforcement in VRCC works complete as per drawings and technical specifications for bars below 36mm dia including over laps and wastage, where they are not welded including cost and conveyance of steel, binding wire etc., lifting charges of steel, placing in position, tying with binding wire, all tools etc. complete for finished item of work (BLD-CSTN-4-1& BLD-CSTN-4.2)							
		1x1				520.00	88.79	46170.80
						KG	1KG	
4	Brick masonry 225mm thick for panel walls in superstructure with CM (1:6) Prop (Cement sand) using bricks second class or ground moulded (Non-Modular or traditional size) 23x11x7cm from approved source having minimum crushing strength of not less than 3.5 N/sq.mm including cost and conveyance of all materials like cement, sand, bricks, water etc., to site, including seigniorage charges, sales & other taxes on all materials and such as labour charges, like mixing cement mortar, scaffolding charges, constructing masonry, lift charges, curing, etc., complete for finished item of work. (APSS No.501& 504)							
	Parapet wall	1x1	55.10	0.12	0.9	5.95		
	Office Room	1x1	6.65	0.23	3.5	5.35		
	Steps	1x23	0.25	0.15	1.02	0.88		
						12.18	7613.39	92760.02
						Cum	1Cum	

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
5	Plastering 12mm thick in two coats using screened sand with base coat of 8mm thick in CM (1:5) and top coat of 4mm thick in CM (1:3) with dubara sponge finishing including cost and conveyance of all materials like cement, sand, water etc., to site, including seigniorage charges, sales & other taxes on all materials, and all operational, incidental charges on materials and including cost of all labour charges for mixing mortar, finishing, scaffolding, lift charges, curing, including cutting grooves as directed by Engineer - in - charge etc., and overheads & contractors profit complete for							
	In side Plastering							
	Hall Long walls	1 X 2	14.80	-	3.50	103.60		
	Hall Short walls	1x2	8.60	-	3.50	60.20		
	Hall Deductions							
	Windows1	1x3	1.35	-	1.23	-4.98		
	Windows2	1x2	1.55		1.23	-3.81		
	Doors1	1x1	1.50		2.20	-3.30		
	Main door	1x1	1.85		2.18	-4.03		
	Door2	1X1	2.72		2.20	-5.98		
	Grom Rooms Long Walls	1x2	4.35		2.80	24.36		
	Grom Rooms Short Walls	1x2	2.55		2.80	14.28		
	Grom Bathrooms Long Walls	1X2	1.85		2.80	10.36		
	Grom Bathrooms Short walls	1x4	1.24		2.80	13.89		
	Grom Room Deductions							
	Doors	1x4	0.90		2.00	-7.20		
	Bathroom Windows	1x2	0.75		0.60	-0.90		
	Windows	1x2	1.21		0.60	-1.45		
	Stage walls	1x1	6.47		4.57	29.57		
	out Side Long wall	1x2	4.10		2.00	16.40		
	out Side Short walls	1X2	2.60		2.00	10.40		
	Deductions							
	Doors	1x2	1.60		2.00	-6.40		
	beams	1 X 1	180.00	0.30	-	54.00		
	cealing	1x1	18.95		13.45	254.88		
						553.87	572.55	317118.21
						Sqm	1Sqm	
6	External walls Plastering 20mm thick in CM (1:3) with dubara sponge finishing including cost and conveyance of all materials like cement, sand, water etc., to site, , sales & other taxes on all materials, and all operational, incidental charges on materials and including cost of all labour charges for mixing mortar, finishing, scaffolding, lift charges, curing, including cutting grooves as directed by Engineer - in - charge etc.,complete for finished item of work. .							
	Parapetwall	1 X 1	10.00	0.10	1.02	1.02		
	Compound Wall	1x1	37.30	0.10	0.90	3.36		
	Out Side plastering Long Wall	1x1	18.00		3.20	57.60		
	Short Wall	1X2	8.60		3.20	55.04		
	Deductions							
	Windows1	1x3	1.35	-	1.23	-4.98		
	Windows2	1x2	1.55		1.23	-3.81		
	Doors1	1x1	1.50		2.20	-3.30		
	Main door	1x1	1.85		2.18	-4.03		
						100.89	585.78	59099.05
						Cum	1Cum	
7	Plain Cement concrete (1:4:8) using graded metal with concrete mixture. graded machine crushed hard granite metal (coarse aggregate) from approved quarry excluding cost and conveyance of all materials like cement, fine aggregate (sand) coarse aggregate, water etc., to site and including Seigniorage charges, sales & other taxes on all materials including all operational, incidental and labour charges such as machine mixing, laying concrete, curing etc.,complete as directed by the departmenta incharge of the work.BLD-CSTN-2-5							

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
	Beside hall	1X1	21.60	4.50	0.12	11.66		
	Back side	1X1	8.00	2.00	0.12	1.92		
	Frent side	1x1	9.00	2.90	0.12	3.13		
						16.72	5994.34	100201.39
						Cum	1Cum	
8	White washing two coats with whiting of approved quality to give an even shade after trougly brushing the surface to remove are dirt and remains of loose powder material including cost of all material labour charges and incidental such as scaffolding lift charges etc							
	In side Plastering							
	Hall Long walls	1 X 2	14.80	-	1.00	29.60		
	Hall Short walls	1x2	8.60	-	1.00	17.20		
	Hall Deductions							
	Windows1	1x3	1.35	-	1.23	-4.98		
	Windows2	1x2	1.55		1.23	-3.81		
	Doors1	1x1	1.50		2.20	-3.30		
	Main door	1x1	1.85		2.18	-4.03		
	Door2	1X1	2.72		2.00	-5.44		
	Grom Rooms Long Walls	1x2	4.35		1.00	8.70		
	Grom Rooms Short Walls	1x2	2.55		1.00	5.10		
	Grom Bathrooms Long Walls	1X2	1.85		1.00	3.70		
	Grom Bathrooms Short walls	1x4	1.24		1.00	4.96		
	Grom Room Deductions							
	Doors	1x4	0.90		2.00	-7.20		
	Bathroom Windows	1x2	0.75		0.60	-0.90		
	Windows	1x2	1.21		0.60	-1.45		
	Stage walls	1x1	6.47		1.00	6.47		
	out Side bathrooms Long wall	1x2	4.10		2.00	16.40		
	out Side bathrooms Short walls	1X2	2.60		2.00	10.40		
	Deductions							
	Doors	1x2	1.60		2.00	-6.40		
	beams	1 X 1	180.00	0.30	-	54.00		
	cealing	1x1	18.95		13.45	254.88		
	Out Side White Washing AS per External Plastering Qty					100.89		
						474.78	40.85	19394.66
						Sqm	1Sqm	
9	Supply and run of 2 of 2.5 sq.mm FRLS / FRLSH / HFFR / ZHFR P.V.C. insulated 1100V grade as per IS : 694 / 1990 specification flexible copper cable in existing MS conduit pipe for individual ligting circuits including labour charges etc., complete as required for switch boards.							
						250.00	106.46	26615.00
						Rm	1RM	
10	Supply and Fixing of 50mm dia 2mm thick P.V.C. pipe (ISI MARK) concealed in wall with all required accessories including masonry work and labour charges etc., complete.							
						120.00	219.56	26347.20
						Rm	1RM	

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
11	Supply of..... ISI marked FRLS/ FRLS-H / HFFR / ZHFR PVC insulated flexible copper cables 1100V grade as per IS: 694/1990 & IS:17048/2018 specification for copper cable. Makes: As per list of recommended brands as category I							
	MAT02749	1 x 1	30			30.00	39.70	1191.00
							1RM	
12	Supplying and fixing Gyp board Fine line Grid false ceiling (GS-FLC-4.6) using 12.5mm thick Gyp Board sheet tiles of size 595mm x 595mm conforming to IS 2095 - 1992 fixing to Gyp steel precoated GI wall angle of size 25mm x 25mm x 0.70mm thick along the perimeter of ceiling screw fixed to brick work / partition at 610mm center to center and suspending the frame work using precoated GI Tee section (24mm x 38mm x 0.7mm) from soffit at 1220mm center to center fixed with GI Soffit Cleat, rawl plugs and steel expansion fasteners & connecting clip to the GI Tee section with 4mm dia GI rod with galvanised spring steel level clip of PVC universal holding clips system at 1200mm center to center and fixing the 12.5mm Gypboard sheet tiles of size 595mm x 595mm and finishing two coats of drywall top coat, overheads and contractor profit complete for finished item of work in all floors.							
	Hall	1x1	14.8	8.6		127.28		
	Stage	1x1	6.47	4.57		29.57		
	Grom Rooms	1x2	3.50	2.55		17.85		
						174.70	1202.00	209986.88
						Sqm	1sqm	
13	Providing and applying Wall putty of White Cement or Polymer or Cement based of average 1 to 2 mm thickness over plastered surface to prepare the surface even and smooth after thoroughly brushing the surface to remove all dirt and remains of loose powdered materials, applying emery paper, Sand the surface, clean & wipe off loose dust, applying knifing paste filler by putty knife / muslin pad, air dry for 2 - 3 hrs, sand with 180 and 320 No., emery paper for the surface preparation including cost and conveyance of all materials to work site and all operational, incidental, labour charges, over heads and contractors profit etc., complete for finished item of work in							
	Hall	1x1	14.8	8.6		127.28		
	Stage	1x1	6.47	4.57		29.57		
	Grom Rooms	1x2	3.50	2.55		17.85		
						174.70	222.67	38899.98
14	Supply & application of one coat water based cement primer of interior grade I and two coats of acrylic emulsion paint having VOC (Volatile Organic Compound) content less than 50 grams/litre for internal walls including cost and conveyance of all materials to site, sales & other taxes, incidental, operational and all labour charges etc., and overheads & contractors profit complete for finished item of work in all floors.							
	Hall	1x1	14.8	8.6		127.28		
	Stage	1x1	6.47	4.57		29.57		
	Grom Rooms	1x2	3.50	2.55		17.85		
						174.70	253.40	44268.45
						Sqm	1sqm	
15	Supply and fixing Sal Wood Door Double shutter fully pannllied door of size 1.20 x 2.10mt with frame made of well seasoned sal wood scantlings of size 100 x 75mm and shutter made of side rails 125mm x 38 top middle bottom rail 175mm x 38mm and intermediate rails of 125 x 38,, and panels - 8 nos are of 25mm thick as per approved design with fixtures of 6 nos of g" 'z' hold fasts, 300 mm long Aluminium aldrip-1 no, 125mm long aluminium butt hinges 6 no's Door stoppers-2 no, 150mm long Tower bolts - 1no's aluminium, 200mm long Tower bolts - 2 no's aluminium, Aluminium							
	Door 1	1 x 2	1.50		2.18	6.54		
	door2	1 x 1	1.85		2.20	4.07		
						10.61	11772.95	124911.00

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
						Sqm	1sqm	
16	Providing and fixing 30mm thick BRAND FACTORY MADE SOLID SINGLE SIDE PRELAM PANEL PVC DOOR SHUTTER consisting of frame made out of MS. Tubes of 19gauge thickness and size of 19mmX19mm for stiles, and 15mmX15mm for top and bottom rails.							
	Doors	1X4	1.90		1.00	7.60		
						7.60	2650.00	20140.00
						Sqm	1sqm	
17	Flooring with 16 to 18mm thick high polished granite stone slabs other than black and regular colours (i.e. of shades like paradiso / bala flower / copper silk / laka red / lavender blue) with borders and design as per the pattern approved by the Engineer-in-Charge of length not less than 2.43 mts set over base coat of cement mortar (1:8) , 20mm thick using screened sand over CC bed already laid or RCC roof slab including							
	GF Hall Only Labour Charges	1 x 1	14.80	8.60	-	127.28		
	Stage	1X1	6.47	4.57	-	29.57		
	Rooms	1X2	4.35	2.10	-	18.27		
	Office Room	1x1	4.35	3.10	-	13.49		
	Out side	1x1	9.00	3.10		27.90		
						216.50	1173.02	253962.23
						Sqm	1sqm	
18	Flooring with vitrified tiles(soluble salt porcelain vitrified tiles of size 600x600mm), set over base coat of cement mortar (1:8), 12 mm thick over CC bed already laid or RCC roof slab, including neat cement slurry of honey like consistency spread @ 3.3.kgs per sqm & jointed neatly with white cement paste to full depth mixed with pigment of matching shade, including cost of all materials like cement, sand water and tiles etc., complete, including seigniorage charges, etc., complete for finished item of work, but excluding the cost of conveyance of all materials.BLD-CSTN-7-5							
	GF Toilets	1 x 2	4.10	2.60		42.64		
	Rooms Toilets	1 x 2	1.85	1.24		4.59		
	Out side	1X1	21.60	4.50		97.20		
						144.43	1125.75	162589.82
						Sqm	1sqm	
19	Supply & application of one coat of deco orient base & two coats of acrylic exterior emulsion paint having VOC (Volatile Organic Compound) content less than 50 grams/litre for exterior walls including cost and conveyance of all materials to site, sales & other taxes, incidental, operational and all labour charges etc.,and overheads & contractors profit complete for finished item of work in all floors for external works.							
	As per white washing Qty					474.78	240.00	113946.60
						Sqm	1sqm	
20	Supply and 2 runs of 4.0 sq mm FRLS / FRLSH / HFFR / ZHFR P.V.C. insulated 1100V grade as per IS : 694 / 1990 specification flexible copper cable in existing conduit pipe for run of mains including labour charges etc., complete as required including labour charges for 16A sockets.							
		1 x 1	25			25.00		
						25.00	138.66	3466.50
						RM 1RM		

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
21	Supply and fixing of..... LED Slim Panel Round /Square suitable for Recessed / Surface mounting made of diecast aluminum body with powder coating, acrylic diffuser with driver as per IS: 15885 (Part 2/ Sec 13) : 2012, operating voltage range of 150 to 265 Volts AC, P.F > 0.9, Surge protection: 2KV, THD<10%, with high power LEDs, having System Efficacy of =100 lumens /watt, CCT: 3000K - 5700K, minimum CRI>70, Luminaire performance complies to IS 10322 (Part 5 / Sec-2) .etc., complete with earth connection and not less than two years warranty. Makes: As per list of recommended brands as category I. ELEC 3.8.4							
		1 x 1	91.00			91.00	1199.77	109179.07
						No	1No	
22	Supply and fixing of 20W, 2400 lumens, T8 not less than 1100 mm length LED retrofit tube light with aluminum anodized body, input voltage AC 220 - 260 Volts, having luminous efficacy >120 lumens/ watt, with PF>0.9, surge protection: 2KV, THD<10%, with inbuilt driver and frosted cover CCT: 3000K-5700K, minimum CRI>70, etc., as per IS 10322 (Part 5/ Sec 1), 2012, complete with earth connection and not less than two							
		1X1	5.00			5.00	697.14	3485.70
						No	1No	
23	Supply and fixing Distribution board with 20A single phase plug and Socket, in sheet steel enclosure with 10/16/20A SP MCB including internal connection and labour charges for surface / flush mounting etc., complete							
		1x1	4			4.00	2851.00	11404.00
						No	1No	
24	Supply and Fixing of 6 Amps modular type (ISI marked) switch, and 6 A 3/2 pin Modular type socket with cover plate on a common switch board including giving all connections and all labour charges etc., complete. Makes of Switches/Sockets:- Legrand Myrius / Crabtree verona / L&T/ HPL/ Schneider Livia/GM							
		1x1	18.00			18.00	386.97	6965.46
						No	1No	
25	Supply and Fixing of of 16A/6A, 2 in one, modular type power socket outlet with 16A switch (ISI marked) modular type and 1 No of 6A modular type sockets with 6A modular type (ISI marked) switch control with front cover plate on existing modular metal switch box including all labour charges, giving all connections etc., complete with following configurations 1) 16A Socket - 1 No ELEC-1.8.2 2) 16A Switch - 1 No ELEC-1.8.2 3) 6A socket - 1 No. ELEC-1.8.1 4) 6A switch - 1 No ELEC-1.8.1 Makes of Switches/Sockets:- Legrand Myrius / Crabtree verona / L&T/ HPL/ Schneider Livia/GM (Zicono/Four Five)/C&S/Goldmedal (Curve)/Million Mway/Logus Platina/ Panasonic Vision/Salzer S90 series/Anchor-Roma.							
		1x1	10.00			10.00	1050.21	10502.10
26	Providing & Placing on Terrace(at all floor levels) polyethylene water storage tank of Double layer Roto moulded confirming to IS:12701 approved brand & manufacture with suitable cover/cap and suitable locking arrangement & making necessary holes for inlet & outlets and over flow pipes but without fittings & base support for tanks							
		1x1	2000			2000.00	14.00	28000.00
27	Supply and Fixing of Premium make CPVC 75 mm OD Pipes and Fittings to meet the requirement of ASTM-D 2846 and are produced in CTS (Copper Tube Sizes 1/2" ton 2") Ashirvad Flowgurard SDR 11.00 for Hot and Cold Water including cost and conveyance of all materials, operational & incidental charges including all labour charges for fixing at site etc., for finished item of work.							
		1x1	54.00			54.00	318.82	17216.28

S.No	Description of work	Nos	Measurements			Qty	Rate	Amount
			L	B	D			
28	Providing dadoing to walls with ceramic wall tiles 300x300 mm , set over base coat of CM (1:3) 12 mm thick with cement slurry of honey like consistency spread at the rate of 3.30 kgs per sqm and jointed with white cement paste mixed with pigment of matching shade to full depth, including cost of all materials like tiles, cement, sand and water etc., complete including seigniorage charges, etc., complete for finished item of work, but excluding the cost of conveyance of all materials							
	Inside							
	Hall Long walls	1 X 2	14.80	-	2.00	59.20		
	Hall Short walls	1x2	8.60	-	2.00	34.40		
	Hall Deductions							
	Windows1	1x3	1.35	-	1.23	-4.98		
	Windows2	1x2	1.55		1.23	-3.81		
	Doors1	1x1	1.50		2.20	-3.30		
	Main door	1x1	1.85		2.18	-4.03		
	Door2	1X1	2.72		2.20	-5.98		
	Out Side							
	Hall Long walls	1 X1	14.90	-	2.00	29.80		
	Hall Short walls	1x2	8.60	-	2.00	34.40		
	Office Room Long wall	1x1	4.30		2.00	17.20		
	Short wall	1x1	3.10		2.00	12.40		
	Hall Deductions							
	Windows1	1x3	1.35	-	1.23	-4.98		
	Windows2	1x2	1.55		1.23	-3.81		
	Door	1x1	2.00		0.90	-1.80		
	Doors1	1x1	1.50		2.20	-3.30		
	Main door	1x1	1.85		2.18	-4.03		
	Door2	1X1	2.72		2.20	-5.98		
						141.38	696.56	98477.56
29						Sub Total		2021803.00
30	Deduct Tender Percentage @0.06%							-1213.00
								2020590.00
31	Provision for GST @ 18%							363706.00
32	Provision for Q.C @ 0.50%							10103.00
33	Provision for NAC @ 0.1%							2021.00
34	Seignorage							3550.00
35	Total ::							2399970.00


 Assistant Engineer
 APSCRIC - ANAKAPALLI


 EXECUTIVE ENGINEER
 APSCRIC - ANAKAPALLI

Name of the Work

1	2	3	4	5
Measurements up to date.				
Overview	History	Page	D.	Contents
1) C.C	3550.0	11620	2388.0	
2) EMP @ 2.5%	22546.0	22546.0	0	
3) J.T @ 2%.	4045.0	10045.0	22408.0	
4) L.C @ 1%.	20206.0	90150	11193.0	
5) NAC @ 0.1%.	2021.0	901.0	1120	0
6) C.G.S @ 1%.	24206.0	90130	11193	00
7) S.G.S.T @ 1%.	20206.0	901300	11193	00
8) With Net Amount	67597.0	67597	-	
	196789	137289	59495	00

Name of the Contractor or Agency

M/S. Murugan Constructions.

92

[illegible]
$$G_{\text{max}} \cdot 1 = 1329868 : \omega$$


HANDING OVER CERTIFICATE

1. Name of the work: : Construction of Community Hall at Gandhi Nagar habitation of Anakapalli.
2. Administrative Sanction No : 121/2024/CMR/CPO/DySO(Plg.I)/ Dt: 30.07.2025 of the District Collector, Anakapalli District.
3. Agreement No: : 02/2025-26 Dated : 14.08.2025
4. Estimate Amount : Rs. 24.00 Lakhs
5. Present Stage of work : Completed in all Aspects
6. Grant : MPLADS 2025-26
7. Name of the Agency : M/s Sree Murugan Constructions, Visakapatnam

Handed over by


Executive Engineer
A.P.S.C.R.I.C.Ltd.,
Anakapalli

Taken over by


13-02-2026