

A.P.STATE COOPERATIVE RURAL IRRIGATION CORPORATION
ANAKAPALLI DIVISION

Lt.No.RIC/E.E/AKP/MPLADS/2025 -26/

18

Dt. 20.12.2025

From:
Sri B. Prabhakar Reddy
Executive Engineer.
Anakapalli.

To:
The District Collector,
ANAKAPALLI.

Sir,

Sub:- APSCRIC., Anakapalli - Execution of works under MPLADS 2025-26 - "
**Providing 1000 LPH RO water plant along with shed at Koruvada
Jagannadhapuram Village.(Work Code: 20)**" Est.Cost Rs 6.00 lakhs - Release of
100% balance amount Rs: 5,98,726.00 requested - Regarding.

Ref:- Proceeding:- 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 21.10.2025 of the District
Collector Anakapalli.

&&&

I Wish to submit that the District Collector / Magistrate has accorded
administrative sanction vide reference 1st cited for "**Providing 1000 LPH RO water plant along
with shed at Koruvada Jagannadhapuram Village.**" under MPLADS 2025-26 Grant. Funds of Sri
Dr.C.M.Ramesh Hon'ble M.P.(L.S.) , Anakapalli.

Accordingly we have executed the work in full shape and incurred an expenditure of
Rs 5,98,726.00 and photographs. The statement showing the details of work executed is herewith
enclosed for your kind perusal.

In this context I request the District Collector, Anakapalli, kindly arrange to
release the 100% balance amount of **Rs. 5,98,726.00 (Five lakhs ninty eight thousand seven
hundred and twenty six only)** at the earliest possible.

This is submitted for favor of information and further necessary action.

Encl: as above.

Yours faithfully,



Executive Engineer
A.P.S.C.R.I.C ANAKAPALLI

STATEMENT SHOWING THE DETAILS OF 100% AMOUNT TO BE RELEASED
UNDER MPLADS 2025-26 FUNDS OF SRI. C.M. RAMESH HON'BLE MP., (L.S), ANAKAPALLI

S.No	Name of the work & Village	Mandal	Estimate Cost	Total Expenditure	UC Submitted for 100% advance	to be released	Remarks
1	2	3	4	5	6	7	8
1	Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village	K.Kotapadu	600000.00	5,98,726.00	0.00	5,98,726.00	
	Total ::		600000.00	5,98,726.00	0.00	5,98,726.00	


 Executive Engineer
 A.P.S.C.R.I.C
 ANAKAPALLI

PROGRESS REPORT OF WORKS (HORIZONTAL COLUMNS) /CHECK MEMO. OF THE WORK VERTICAL COLUMNS

1	SL.No		
2	YEAR		2025-26
3	WORK NO		20
4	M.P-1 DRC -2		MP
5	A/C.		MPLADS
6	MANDAL / MUN. / M.C.		K.Kotapadu
7	VILLAGE / WARD		Koruvada Jagannadhapuram
8	HABITATION		Koruvada Jagannadhapuram
9	DW-1, ROAD-2, DRAIN -3, OTHER -4		4
10	SC-1, ST-2, GEN-3.		Gen - 3
11	NAME OF THE WORK		Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village
12	ESTIMATED COST (RUPEES IN LAKHS)	TOTAL	Rs: 6,00,000.00
13		MPLADS	Rs: 6,00,000.00
14		OTHER FUND VALUE	--
15		OTHER FUND NAME	--
16	EXECUTING AGENCY		Executive Engineer A.P.S.C.R.I.C. ANAKAPALLI
17	DATE OF	PROPOSAL	11.10.2025
18		ADMIN. SANCTION	21.10.2025
19		TECHNICAL SANCTION	11/2025-26 Dt: 22.10.2025
20	TECH. SANC. OFFICER.		E.E APSCRIC - ANAKAPALLI
21	DATE OF	CONFIRMATION OF A.S.	8/2025 -26 Dt: 15.11.2025
22		GROUNDING	15.11.2025
23		COMPLETION	17.12.2025
24		HANDING OVER OF ASSET	--
25		SUBMISSION OF U.C.	--
26	FIRST INSTALLMENT	PROC. DATE	--
27		AMOUNT(Rs.)	
28	SECOND INSTALLMENT	PROC. DATE	--
29		AMOUNT(Rs.)	--
30	FINAL INSTALLMENT	PROC. DATE	--
31		AMOUNT(Rs.)	--
32	TOTAL VALUE OF WORK DONE (Rs.)		Rs.5,98,726.00
33	M.BOOK.NO		009
34	NAME OF THE EXECUTANT & ADDRESS		
35	DATE OF SUBMISSION OF FINAL U.C.		--
36	STATUS OF WORK		"COMPLETED" 

EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

WORKS INSPECTION REPORT

Executive Agency : Executive Engineer APSCRIC ANAKAPALLI

1	MANDAL	:	K.Kotapadu
2	VILLAGE / HABITATION	:	Koruvada Jagannadhapuram
3	EXECUTING AGENCY NAME	:	EXECUTIVE ENGINEER APSCRIC Anakapalli
4	NOMENCLATURE OF THE WORK	:	Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village
5	ESTIMATED COST	:	Rs. 6,00,000.00
6	SANCTION PROCEEDING NO& DATE	:	121/2024/CMR/CPO/DySO(Plg.I)/ dt: 21.10.2025 of the District Collector Anakapalli.
7	STAGE OF WORK (UNDER PROGRESS /COMPLETE)	:	"COMPLETED"
8	M. BOOK No:	:	009
9	DATE OF RECORDING	:	18.12.2025
10	DATE OF CHECK MEASUREMENT	:	18.12.2025
11	TOTAL VALUE OF WORKDONE SO FAR	:	Rs. 5,98,726.00
12	AMOUNT RELEASED BY THE DISTRICT COLLECTOR	:	Rs.
13	AMOUNT PAID TO THE EXECUTANTS	:	Rs.
14	BALANCE AMOUNT TO BE PAID TO THE EXECUTANTS	:	Rs. 5,98,726.00
15	DATE OF COMMENCEMENT	:	15.11.2025
16	DATE OF COMPLETION	:	17.12.2025
17	WHETHER FUNDS LAPSED IN PD ACCOUNT	:	No
18	QUALITY OF THE WORK	:	Good
19	REMARKS OF THE INSPECTING OFFICER	:	Satisfactory

Signature of the Executing Agency

Designation :

EXECUTIVE ENGINEER

A.P.S.C.R.I.C.

ANAKAPALLI DIVISION

DATE

**MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT
SCHEME (MPLADS)
WORK COMPLETION REPORT**
(To be furnished by the implementing agency to the district authorities)

It is to certify that the Work No: (20) " Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village." sanctioned Vide order No: 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 21.10.2025 of the District Collector Anakapalli. To Under MPLADS Grant at a cost of Rs. 6,00,000.00 has been completed at a cost of Rs. 5,98,726.00 (Five lakhs ninty eight thousand seven hundred and twenty six only) and has been handed over to the user agency... (Name and Address) under intimation to the District Authority for use on

The amount of saving i.e. Rs. (Rupees.....
.....Nil..... only) has been remitted to the MPLADS
Grant account of the District Authority vide cheque No :nil..... Dated
..... drawn on (Bank
with address) details of the work are in the enclosed format.

Signature of the Implementing Agency

Seal:

**EXECUTIVE ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION**

Date:

Place:

District: Anakapalli

QUALITY CONTROL REPORT

Q.C.R.No.AEC/009/RO/ ASR/DEC-2025/EE/Dated:15.12.2025

REPORT ON 3rd PARTY CONSULTANTS.

- 1.0 Name of the Department : EE-APSCRIC, ASR-DIVISION.
- 1.1 Name of Work : Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village.
- 1.1.2 Location of Work : Koruvada Jagannadhapuram Village.
- 1.1.3 Scheme/Grant : MPLADS 2025 – 26.
- 1.1.4 Administrative Sanction I'D : Lr.No: 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 21.10.2025 of the District Collector Anakapalli.
- 1.1.5 Agreement Sanction No. : /2025-26 Dt: 15.11.2025.
- 1.1.6 Technical Sanction No. : 10/2025-26 Dt: 22.10.2025.
- 1.1.7 Admin Sanction Amount : Rs. 6.00 Lakhs
- 1.1.8 Value of Work Done so far : Rs. 5,41,545.00

1.2. M.Book No. : 008.

1.2.1 Name of the Contractor : M/s Gramonnathi Prop A. Padma, Duvvada.

1.2.2 AEC/LAB/JOB No. : AEC/ASR/12/009/RO/RIC.

1.3 Remark & Observation : Satisfied be for Payment.

1.3.1 Recovery Proposed in previous QCR : -NILL-

1.3.2 Recovery Proposed in Present QCR : -NILL- Complete Civil Engineering Solution

1.3.3 Date of Previous Inspection : 28.11.2025, 29.11.2025

1.3.4 Date of Present Inspection : 04.12.2025.

1.3.5 This QC Report Consist of : 03 Pages

Field Inspection Report & Observations Mention Below:

Test Reports Enclosed with Required IS Code Standards

To,

The Executive Engineer

The Deputy Executive Engineer

The Assistant Engineer

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

QUALITY CONTROL REPORT

Q.C.R.No.AEC/009/RO/ ASR/DEC-2025/EE/Dated:15.12.2025

REPORT ON 3rd PARTY CONSULTANTS.

- 1.0 Name of the Department : EE-APSCRIC, ASR-DIVISION.
- 1.1 Name of Work : Providing 1000 LPH RO water plant along with shed at Koruvada Jagannadhapuram Village.
- 1.1.2 Location of Work : Koruvada Jagannadhapuram Village.
- 1.1.3 Scheme/Grant : MPLADS 2025 - 26.
- 1.1.4 Administrative Sanction I'D : Lr.No: 121/2024/CMR/CPO/DySO(Plg.I)/ dt: 21.10.2025 of the District Collector Anakapalli.
- 1.1.5 Agreement Sanction No. : /2025-26 Dt: 15.11.2025.
- 1.1.6 Technical Sanction No. : 10/2025-26 Dt: 22.10.2025.
- 1.1.7 Admin Sanction Amount : Rs. 6.00 Lakhs
- 1.1.8 Value of Work Done so far : Rs. 5,41,545.00
- 1.2. M.Book No. : 008.
- 1.2.1 Name of the Contractor : M/s Gramonnathi Prop A. Padma, Duvvada.
- 1.2.2 AEC/LAB/JOB No. : AEC/ASR/12/009/RO/RIC.
- 1.3 Remark & Observation : Satisfied be for Payment.
- 1.3.1 Recovery Proposed in previous QCR : -NILL-
- 1.3.2 Recovery Proposed in Present QCR : -NILL-Complete Civil Engineering Solution
- 1.3.3 Date of Previous Inspection : 28.11.2025,29.11.2025.
- 1.3.4 Date of Present Inspection : 04.12.2025.
- 1.3.5 This QC Report Consist of : 03 Pages

Field Inspection Report & Observations Mention Below:

Test Reports Enclosed with Required IS Code Standards

To,

The Executive Engineer

The Deputy Executive Engineer

The Assistant Engineer

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION.

Registered Office: D,No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghundh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861,9701393484,8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

***Ref: AEC/ASR/12/009/RO/RIC.

Field Inspection Report & Observations: -	
1.	Earth work excavation and depositing on bank with initial lead of 50m and lift of 3m in all soils for Foundation Short wall, Long wall Found-As per MB/Acceptable.
2.	Filling with Carted Crusher Dust, in trenches sides of foundation and basement Short wall, Long wall /Found -As per MB/Acceptable.
3.	Used of PCC 1:4:8 for Foundation using with 40mm HBG machine crushed aggregate, verified thickness at Foundation under Bed concrete thickness For PCC for Sort wall, Long wall and Inside room / Found -As per MB
4.	Used Random Rubble stone masonry, in CM (1:6) prop (Cement: Sand) using hard Trap stones from approved quarry including cost and conveyance of all materials like hard trap stones, cement, sand, water at short wall, Long wall Found-As per MB/Acceptable.
5.	Verified Brick masonry 220mm thick for panel walls in superstructure with CM (1:6) Prop (Cement sand) using Fly ash bricks 290x225x140mm for Short wall, Long wall, and Ded of Doors Found-As per MB/Acceptable.
6.	Verified of Plastering 20mm thick in two coats with base coat of 16mm thick in CM (1:6) and top coat of 4mm thick in CM (1:4) with dubara sponge finishing for Inside Plastering of Short wall, Long wall , and Ded of Doors, and outside Plastering for Short wall, Long wall , and Ded of doors and Found-As per MB/Acceptable.
7.	Verified of Flooring with Nano Polished Vitrified tiles Screen Printed of of Size 600 x 600 mm and thickness between 8- 10 mm at inside room Found-As per MB/Acceptable.
8.	Verified of Supply and Fixing of Mild Steel Structures Like Trusses, Doors, Windows Pipes-Verified Quality for Roof Per lines for windows and Door shutters Found/As per MB/Acceptable.
9.	Verified of Supply and Fixing of Pre painted Galvalume Trapezoidal Profile Roofing sheets with 0.05mm thickness sheet Found/As per MB/Acceptable.
10.	Verified of Painting with two coats of synthetic enamel paint Grade-I VOC (Volatile Organic Compound) of acrylic emulsion paint weather proof and water based modified acrylic with silicon additives for Inside and Outside of Longwall and Short wall and ded of windows, ventillators and Rolling Shutters Found-As per MB/Acceptable.
11.	Verified Pre-painted Galvalume Trapezoidal Profile Roofing sheets with 0.50mm thickness, Sheet Width: 1.020, Length: Maximum 12 Meters with Regular Range Colours corrugated Aluminium sheeting Found-As per MB/Acceptable.
12.	Verified of Mild steel structural steel like trusses, Door, Window, pipes for shutters and for roof perlines Found-As per MB/Acceptable.
13.	Verified of Painting to new external walls with two coats Plastic emulsion paint over primer coat for Inside:-Longwall, shortwall, ded of door, Outside:- Longwall, shortwall, ded of door Found-As per MB/Acceptable.

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials
ASSISTANT ENGINEER
A.P.S.C.R.I.C.
ANAKAPALLI DIVISION

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghundh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem, Anakapalli-531001. Contact No: 9966737861, 9701393484, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.

***Ref: AEC/ASR/12/009/RO/RIC.

14.	Verified of 1X36/40W Box Type Tube Light Luminaire Power Coat CRCA Sheet Steel Housing with electronic Ballast Coke 1X2No's-As per M.B.
15.	Verified of d fixing single phase DB in sheet steel enclosure with metallic plug and socket with 1 No.20/32A,10KA 'c' curve SPMCB (Motor characteristics MCBs) control. Found-As per MB.
16.	Verified of Fixing of 1.00 HP Single Phase Mono Block C.I. Body Motor Pump Set Confirm to IS:9079:2002 Make with Brand 1x1No's. Found-As per MB.
17.	Verified of Service wire. Found-As per MB.
18.	Providing and Placing of Polyphenylene Water Storage tank with Double Layer with all necessary holes for inlet, outlet and over Flow pipes for water tank 2000ltrs -As per SOR-2011 Standard - Found/As per M.B.
19.	Verified of Stainless-Steel tank of 1000Lrts Capacity of SS304 including input, outlet and Over flow and Score Arrangement -1x1No" water Tank-As per MB.
20.	Installation and Commissioning of 1000Lrts Per Hours Water Treatment Plant -De Fluoride with Reverse Osmosis Technology Installation Testing Complete-As per Standard Manually of 1x1No's. - As per M.B.
21.	The above work inspected in presence of Department Official & Contractor Reprehensive.
22.	No adverse Remarks are observed & Submission of the Report for Ls 1st & Final Payment.

All types of Building & Road Material Testing, NDT Investigation Services

A Complete Civil Engineering Solution

(An ISO:19901:2015 Certified COMPANY - An Associate By NACELL)

(In association with NABL Accredited Laboratory)

For Affinity Engineers & Consultants

Authorized Signatory



Department Officials

ASSISTANT ENGINEER
APSC R.I.C.
ANAPALLI DIVISION

Registered Office: D.No. 76/13, RamaRajuPalli, Near Krishna Puram, Pulivendula Road, Y.S.R. Kadapa-516001.

Branch Office: Beside MahaRaja Bank, Plot.No. 206, Raghundh Colony, Balakrishna Bus-Stop Back Side, Gavaravapalem,

Anakapalli-531001. Contact No: 9966737861, 9701393484, 8688701082.

Email: affinityengineerskdp@gmail.com Website: affinityengineerskdp.com.